



Sardar Sarovar Narmada Nigam Ltd.

(A Wholly owned Govt. of Gujarat undertaking)

Block No. 12, 1st Floor,
New Sachivalaya Complex,
Gandhinagar-382 010. Gujarat.

Fax : 079-23223056



SSNNL/Env/NCA/ESG 48th / 805
07/03/ 2012

To,

The Member (E &R),
Narmada Control Authority,
Narmada Sadar, Sector - B
Scheme No. 74, Vijaynagar,
Indore-452010 (M.P.)

Sub: Submission of Quarterly Progress Report ending September 2011 &
December 2011 - follow up to minutes of 48th meeting of ESG.

Sir,

Please find herewith Quarterly Progress Report ending September 2011 and
December 2011 on the Action Plan for completion of balance works in the
implementation of Environment Safeguard Measures for SSP up to FRL as listed in
minutes of 48th meeting of ESG held on 01.04.2010.

Thanking you,

Yours sincerely,

(S.D. Vora)

Addl. Prinl Chief Conservator of Forests
SSNNL, Gandhinagar

Encl: As above

For upload on nca website (M)

16/3/12

સચિવ

STATUS REPORT ON IMPLEMENTATION OF ENVIRONMENT SAFEGUARD MEASURES IN COMPLIANCE OF THE 48TH MEETING OF ENVIRONMENT SUBGROUP- DECEMBER 2011

Sr. No.	Direction/ Identified Areas under Shortfall	Progress/Status
1	State Govt. should submit the Action Plan in the next three months(i.e. by 30 th June, 2010) and also to ensure the fund required for its implementation	GOG has submitted the requisite Action Plan to NCA on 10/6/2010.
2	State Govt should submit the quarterly progress report to NCA for its periodical review to have a closer monitoring.	GOG has submitted the Progress report for Quarter ending June 2011 to NCA on 12/9/2011.
3	<p>The ESG in its 48th meeting held on 1st April 2010 while considering the recommendation for construction of piers and bridge under phase I of raising dam height to FRL has identified the shortfalls in the implementation of ESM for State of Gujarat are summarized as below</p> <p>(a) Environment Safeguard Measures Plan for Command Area (Ph.-II) as per guidelines finalized by Committee of Experts on CAD Plan</p> <p>(b) Completion of remaining works in Shoolpaneshwar Sanctuary</p> <p>(c) Declaration of all compensatory afforested Non Forest areas as Reserved / Restricted Forest</p> <p>(d) Establishment of regular monitoring & reporting & dissemination of reports through NCA website</p> <p>(e) Completion of works as per Health Action Plan</p>	<p></p> <p>The ESM Plan for Ph-II is subdivided as per agro-climatic zones viz, Ph IIA, IIB, IIC & IID. The Plan for Ph IIA is finalized Plan for Ph IIC is prepared and under scrutiny. The Plan for other Phases is progressing.</p> <p>Targets under Action Plan for the year 2010-11 achieved (Annexure-I) . Total work to be completed by 2011-12.</p> <p>Of 4650 ha non forest area afforested, 860 ha declared as reserved forest. Another 652 ha in pipeline.</p> <p>The requisite report sent to NCA. NCA has to disseminate to its website.</p> <p>Statement of achievement v/s targets envisaged under Health Action Plan was submitted in QPR ending March-2011.</p>

ANNEX
STATUS OF IMPLEMENTATION OF BALANCED WORKS FOR DEVELOPMENT OF SHOOLPANESHWAR
SANCTUARY

(December-2011)

Sr. No	Details of works	Nos. of Total balanced work	2010-11		2011-12		2012-13	
			Physical Target	Physical Achieved	Physical Target	Physical Achieved	Physical Target	Physical Achieved
1	Construction of new wells	4	2	2	2	2*	-	-
2	Deepening of well	7	3	3	4	4*	-	-
3	Hand pumps	16	6	6	6	6*	4	4*
4	Bore wells with electric connection	1	0	0	1	1*	-	-
5	Aveda	17	5	5	7	7*	5	5*
6	Bio gas	100	20	20	40	30*	40	-
7	Crematoria	20	7	7	10	3*	3	-

Note: * Some targets of yr. 2011-12 and 2012-13 are achieved in financial yr. 2010-11 in advance

STATUS REPORT ON IMPLEMENTATION OF ENVIRONMENT SAFEGUARD MEASURES IN COMPLIANCE OF THE 48TH MEETING OF ENVIRONMENT SUBGROUP- SEPTEMBER 2011

Sr. No.	Direction/ Identified Areas under Shortfall	Progress/Status
1	State Govt. should submit the Action Plan in the next three months(i.e. by 30 th June, 2010) and also to ensure the fund required for its implementation	GOG has submitted the requisite Action Plan to NCA on 10/6/2010.
2	State Govt should submit the quarterly progress report to NCA for its periodical review to have a closer monitoring.	GOG has submitted the Progress report for Quarter ending June 2011 to NCA on 12 /9/2011.
3	The ESG in its 48 th meeting held on 1 st April 2010 while considering the recommendation for construction of piers and bridge under phase I of raising dam height to FRL has identified the shortfalls in the implementation of ESM for State of Gujarat are summarized as below	
	(a) Environment Safeguard Measures Plan for Command Area (Ph.-II) as per guidelines finalized by Committee of Experts on CAD Plan	The ESM Plan for Ph-II is subdivided as per agro-climatic zones viz, Ph IIA, IIB, IIC & IID. The Plan for Ph IIA is finalized Plan for Ph IIC is prepared and under scrutiny. The Plan for other Phases is progressing.
	(b) Completion of remaining works in Shoolpaneshwar Sanctuary	Targets under Action Plan for the year 2010-11 achieved (Annexure-I) . Total work to be completed by 2011-12.
	(c) Declaration of all compensatory afforested Non Forest areas as Reserved / Restricted Forest	Of 4650 ha non forest area afforested, 860 ha declared as reserved forest. Another 652 ha in pipeline.
	(d) Establishment of regular monitoring & reporting & dissemination of reports through NCA website	The requisite report sent to NCA. NCA has to disseminate to its website.
	(e). Completion of works as per Health Action Plan	Statement of achievement v/s targets envisaged under Health Action Plan was submitted in QPR ending March-2011.

STATUS OF IMPLEMENTATION OF BALANCED WORKS FOR DEVELOPMENT OF SHOOLPANESHWAR
SANCTUARY

(September-2011)

Sr. No	Details of works	Nos. of Total balanced work	2010-11		2011-12		2012-13	
			Physical Target	Physical Achieved	Physical Target	Physical Achieved	Physical Target	Physical Achieved
1	Construction of new wells	4	2	2	2	2*	-	-
2	Deepening of well	7	3	3	4	4*	-	-
3	Hand pumps	16	6	6	6	6*	4	4*
4	Bore wells with electric connection	1	0	0	1	1*	-	-
5	Aveda	17	5	5	7	7*	5	5*
6	Bio gas	100	20	20	40	30*	40	-
7	Crematoria	20	7	7	10	3*	3	-

Note: * Some targets of yr. 2011-12 and 2012-13 are achieved in financial yr. 2010-11 in advance