



नर्मदा नियंत्रण प्राधिकरण  
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT (DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES  
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 27-Jun-22  
ISSUE TIME: 9:30 Hrs  
FOR DATE: 26-Jun-22

**(CHPH 5X50 MW)**

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	26-Jun-22	0:00:00	26-Jun-22	24:00:00	24:00:00	24.00	0.582 ✓	Today (i.e. 27.06.2022), 1 SSP-CHPH M/c is running at 9:00 hrs.  CHPH Unit no. 3 is under COH from 01.04.2022.
2	26-Jun-22	0:00:00	26-Jun-22	0:00:00	0:00:00	0.00	0.000	
3	26-Jun-22	0:00:00	26-Jun-22	0:00:00	0:00:00	0.00	0.000	
4	26-Jun-22	0:00:00	26-Jun-22	0:00:00	0:00:00	0.00	0.000	
5	26-Jun-22	0:00:00	26-Jun-22	0:00:00	0:00:00	0.00	0.000	

**(RBPH 6X200 MW)**

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	26-Jun-22	00:00 21:45	26-Jun-22	1:30 24:00	3:45:00	159	0.582	Today (i.e. 27.06.2022), 0 SSP-RBPH M/c is running at 9:00 hrs.
2	26-Jun-22	00:00 19:00	26-Jun-22	1:45 24:00	6:45:00	159	1.062	
3	26-Jun-22	00:00 22:00	26-Jun-22	2:00 24:00	4:00:00	158	0.602	
4	26-Jun-22	00:00 22:15	26-Jun-22	2:15 24:00	4:00:00	156	0.618	
5	26-Jun-22	4:30 18:45	26-Jun-22	7:00 24:00	7:45:00	154	1.184	
6	26-Jun-22	0:00:00	26-Jun-22	1:15:00	1:15:00	158	0.196	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)	0.582	4.244	4.826
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	18.179	115.452 ✓	133.631
PREVIOUS DAY ACTUAL RUNNING HOURS	24:00:00 ✓	27:30:00 ✓	
TODAY'S DC (Schedule) Planned (in Hours)	24:00:00 ✓	28:30:00 ✓	
DAY AHEAD (TOMMORROW) DC (in Hours)	24:00:00	28:30:00 ✓	

SSP hydrological data : at 08:00 Hrs on 27-Jun-22

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 115.08 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 12835 Cusec 31.40 MCM ✓
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 11919 Cusec 29.16 MCM ✓
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
5351	634

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss	RBPH TRC
629	0	5464	4529	7390	332	30.00



*(Signature)*  
27/6/22  
(Rajesh Sharma)  
Executive Engineer (EMC)  
NCA, INDORE

Copy to :

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA, INDORE.

GoMP. Member(Power), NVDA, Bhopal

GoMah. CE, WRD, Mumbai

GoG CE(E&M), SSNNL, Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-1, Dhule-2, Raj-1 and Raj-2 lines are in service.

2. SCO Mode Detail:-

Nil.