



नर्मदा नियंत्रण प्राधिकरण
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT (DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 12-Jul-22
ISSUE TIME: 9:30 Hrs
FOR DATE: 11-Jul-22

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	11-Jul-22	0:00:00	11-Jul-22	0:00:00	0:00:00	0.00	0.000	Today (i.e. 12.07.2022), 0 SSP-CHPH M/c is running at 9:00 hrs. CHPH Unit no. 3 is under COH from 01.04.2022.
2	11-Jul-22	0:00:00	11-Jul-22	0:00:00	0:00:00	0.00	0.000	
3	11-Jul-22	0:00:00	11-Jul-22	0:00:00	0:00:00	0.00	0.000	
4	11-Jul-22	0:00:00	11-Jul-22	0:00:00	0:00:00	0.00	0.000	
5	11-Jul-22	0:00:00	11-Jul-22	0:00:00	0:00:00	0.00	0.000	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	11-Jul-22	0:00:00	11-Jul-22	0:00:00	0:00:00	0	0.000	Today (i.e. 12.07.2022), 0 SSP-RBPH M/c is running at 9:00 hrs.
2	11-Jul-22	22:45:00	11-Jul-22	24:00:00	1:15:00	157	0.194	
3	11-Jul-22	23:00:00	11-Jul-22	24:00:00	1:00:00	153	0.154	
4	11-Jul-22	22:00:00	11-Jul-22	24:00:00	2:00:00	160	0.322	
5	11-Jul-22	22:15:00	11-Jul-22	24:00:00	1:45:00	153	0.266	
6	11-Jul-22	22:30:00	11-Jul-22	24:00:00	1:30:00	161	0.232	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUS)	0.000	1.168	1.168
CUMMULATIVE GROSS GEN. FOR MONTH (MUS)	8.357	1.168	9.525
PREVIOUS DAY ACTUAL RUNNING HOURS	0:00:00	7:30:00	
TODAY's DC (Schedule) Planned (in Hours)	0:00:00	35:00:00 35:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	24:00:00	31:30:00 31:30	

SSP hydrological data : at 08:00 Hrs on 12-Jul-22

DATA RECEIVED FROM FLOOD CELL.

- RESERVOIR LEVEL IN Metres 117.17 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 96181 Cusec 235.31 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 5530 Cusec 13.53 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
2562	625

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss	RBPH TRC
626	0	3746	0	5530	161	30.00

Archita Kanungo
S.E. (E&M),
EMC, NCA



(Signature)
(Rajesh Sharma)
Executive Engineer (EMC)
NCA, INDORE
12/7/22

Copy to :

- NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.
- GoMP. Member(Power),NVDA,Bhopal
- GoMah. CE,WRD, Mumbai
- GoG CE(E&M),SSNNL,Vadodra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-1, Raj-1 and Raj-2 lines are in service.

2. 400kV SSP-Dhule-2 line is ready.

3. SCO Mode Detail:-

Unit No. 6: 3:10 Hrs on 12.07.2022 to 07:35 Hrs on 12.07.2022.

Unit No. 2: 3:20 Hrs on 12.07.2022 to 07:40 Hrs on 12.07.2022.