



**DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES**  
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 10-Apr-19  
ISSUE TIME: 10:00 Hrs  
FOR DATE: 09-Apr-19

**(CHPH 5X50 MW)**

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MU's	REMARKS
1	9-Apr-19	0:00:00	9-Apr-19	2:00:00	2:00:00	32.00	0.063	Today(i.e. 10.04.2019), 1 CHPH M/c is running at 10:00 hrs. Unit No. 3 is under AOH from 27.03.2019 at 9:00 Hrs..
2	9-Apr-19	0:00:00	9-Apr-19	0:00:00	0:00:00	0.00	0.000	
3	9-Apr-19	0:00:00	9-Apr-19	0:00:00	0:00:00	0.00	0.000	
4	9-Apr-19	19:45:00	9-Apr-19	24:00:00	4:15:00	33.00	0.134	
5	9-Apr-19	0:00:00	9-Apr-19	24:00:00	24:00:00	33.00	0.768	

**(RBPH 6X200 MW)**

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MU's	REMARKS
1	9-Apr-19	0:00:00	9-Apr-19	0:00:00	0:00:00	0	0.000	Today(i.e. 10.04.2019), no SSP-RBPH M/c is scheduled. Unit No. 6 is under AOH from 06.04.2019 at 9:00 Hrs..
2	9-Apr-19	0:00:00	9-Apr-19	0:00:00	0:00:00	0	0.000	
3	9-Apr-19	0:00:00	9-Apr-19	0:00:00	0:00:00	0	0.000	
4	9-Apr-19	0:00:00	9-Apr-19	0:00:00	0:00:00	0	0.000	
5	9-Apr-19	0:00:00	9-Apr-19	0:00:00	0:00:00	0	0.000	
6	9-Apr-19	0:00:00	9-Apr-19	0:00:00	0:00:00	0	0.000	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MU's)	0.965	0.000	0.965
CUMMULATIVE GROSS GEN. FOR MONTH (MU's)	8.086	0.000	8.086
PREVIOUS DAY ACTUAL RUNNING HOURS	30:15:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	48:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	48:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 10-Apr-19

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 119.31 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 4979 Cusec 12 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 6187 Cusec 15 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
5327	602

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
621	0	5160	6187	0	543



*Asm*  
AEE (EMC)  
NCA, INDORE

Copy to :

- NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.
- GoMP. Member(Power),NVDA,Bhopal
- GoMah. CE,WRD, Mumbai
- GoG CE(E&M),SSNNL,Vadodra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Raj-1, Raj-2, Dhule-1 and Dhule-2 lines are in service.

2. SCO Mode Running Detail:

Unit No.3: 18:45 Hrs on date 09.04.2019 to 06:40Hrs on date 10.04.2019.

Unit No.5: 18:55 Hrs on date 09.04.2019 to 06:50Hrs on date 10.04.2019.