

DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 11-Apr-20
ISSUE TIME: 10:00 Hrs
FOR DATE: 10-Apr-20

Daily Plant Report
(00:00 Hrs to 24:00Hrs.)

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	10-Apr-20	0:00:00	10-Apr-20	0:00:00	0:00:00	0.00	0.000	Today(i.e. 11.04.2020), 2 SSP-CHPH M/cs are running at 10:00 hrs.
2	10-Apr-20	0:00:00	10-Apr-20	0:00:00	0:00:00	0.00	0.000	
3	10-Apr-20	0:00 16:30	10-Apr-20	9:15 24:00	16:45:00	40.00	0.635	
4	10-Apr-20	0:00:00	10-Apr-20	24:00:00	24:00:00	40.00	0.928	
5	10-Apr-20	1:00:00	10-Apr-20	24:00:00	23:00:00	38.00	0.909	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	10-Apr-20	0:00:00	10-Apr-20	0:00:00	0:00:00	0	0.000	Today(i.e. 11.04.2020), 0 SSP-RBPH M/cs are running at 10:00 hrs.
2	10-Apr-20	0:00:00	10-Apr-20	0:00:00	0:00:00	0	0.000	
3	10-Apr-20	6:15:00	10-Apr-20	9:00:00	2:45:00	185	0.510	SSP RBPH Unit no. 5 is under AOH from 06.03.2020.
4	10-Apr-20	6:00:00	10-Apr-20	8:45:00	2:45:00	186	0.512	
5	10-Apr-20	0:00:00	10-Apr-20	0:00:00	0:00:00	0	0.000	
6	10-Apr-20	5:45 16:00	10-Apr-20	8:30 19:15	6:00:00	186	1.112	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)	2.472	2.134	4.606
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	24.837	29.842	54.679
PREVIOUS DAY ACTUAL RUNNING HOURS	63:45:00	11:30:00	
TODAY'S DC (Schedule) Planned (in Hours)	72:00:00	11:30:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	72:00:00	13:45:00	

SSP hydrological data : at 08:00 Hrs on 11-Apr-20

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 121.58 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 16948 Cusec 41 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 17829 Cusec 44 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
13951	0

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
0	0	13924	14522	3307	600



Copy to :

AEE (EMC)
NCA, INDORE

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.

GoMP. Member(Power),NVDA,Bhopal

GoMah. CE,WRD, Mumbai

GoG CE(E&M),SSNNL,Vadodra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-2, Raj-2 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.1:19:00 hrs on 10.04.2020 to 05:10 hrs on 11.04.2020.

Unit No.2:19:10 hrs on 10.04.2020 to 05:15 hrs on 11.04.2020