

DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 19-Apr-20
ISSUE TIME: 10:00 Hrs
FOR DATE: 18-Apr-20

Daily Plant Report
(00:00 Hrs to 24:00Hrs.)

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	18-Apr-20	0:00:00	18-Apr-20	0:00:00	0:00:00	0.00	0.000	Today(i.e. 19.04.2020), 1 SSP-CHPH M/cs are running at 10:00 hrs.
2	18-Apr-20	0:00:00	18-Apr-20	0:00:00	0:00:00	0.00	0.000	
3	18-Apr-20	0:00:00	18-Apr-20	1:00:00	1:00:00	37.00	0.037	
4	18-Apr-20	0:00:00	18-Apr-20	24:00:00	24:00:00	38.00	0.917	
5	18-Apr-20	0:00:00	18-Apr-20	0:00:00	0:00:00	0.00	0.000	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	18-Apr-20	5:15:00	18-Apr-20	8:30:00	3:15:00	186	0.594	Today(i.e. 19.04.2020), 0 SSP-RBPH M/cs are running at 10:00 hrs.
2	18-Apr-20	5:45:00	18-Apr-20	9:00:00	3:15:00	184	0.608	
3	18-Apr-20	5:00:00	18-Apr-20	8:15:00	3:15:00	187	0.610	
4	18-Apr-20	5:30:00	18-Apr-20	8:45:00	3:15:00	183	0.610	SSP RBPH Unit no. 5 will not be available due to penstock gate problem.
5	18-Apr-20	0:00:00	18-Apr-20	0:00:00	0:00:00	0	0.000	
6	18-Apr-20	0:00:00 4:45 18:45	18-Apr-20	1:30 9:15 24:00	11:15:00	186	2.070	

		CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUS)		0.954	4.492	5.446
CUMMULATIVE GROSS GEN. FOR MONTH (MUS)		41.476	58.694	100.170
PREVIOUS DAY ACTUAL RUNNING HOURS		25:00:00	24:15:00	
TODAY'S DC (Schedule) Planned (in Hours)		24:00:00	12:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)		24:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 19-Apr-20

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 121.01 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 14147 Cusec 35 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 10602 Cusec 26 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
6954	0

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
0	0	5543	5333	5269	583



Copy to :

AEE (EMC)
NCA, INDORE

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.

GoMP. Member(Power),NVDA,Bhopal

GoMah. CE,WRD, Mumbai

GoG CE(E&M),SSNNL,Vadodra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-2, Raj-1 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.1: 17:45 hrs on 18.04.2020 to 05:00 hrs on 19.04.2020

Unit No.2: 17:55 hrs on 18.04.2020 to 04:55 hrs on 19.04.2020