



नर्मदा नियंत्रण प्राधिकरण
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT (DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 02-Apr-20
ISSUE TIME: 10:00 Hrs
FOR DATE: 01-Apr-20

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	1-Apr-20	0:00:00	1-Apr-20	0:00:00	0:00:00	0.00	0.000	Today(i.e. 02.04.2020), 3 SSP-CHPH M/cs are running at 10:00 hrs.
2	1-Apr-20	0:00:00	1-Apr-20	0:00:00	0:00:00	0.00	0.000	
3	1-Apr-20	0:00:00	1-Apr-20	20:30:00	20:30:00	39.00	0.783	
4	1-Apr-20	0:00:00	1-Apr-20	24:00:00	24:00:00	40.00	0.940	
5	1-Apr-20	0:00:11:30	1-Apr-20	2:00:24:00	14:30:00	39.00	0.552	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	1-Apr-20	5:45:00	1-Apr-20	9:15:00	3:30:00	185	0.644	Today(i.e. 02.04.2020), 0 SSP-RBPH M/cs are running at 10:00 hrs. SSP RBPH Unit no. 5 is under AOH from 06.03.2020.
2	1-Apr-20	6:00:00	1-Apr-20	9:00:00	3:00:00	185	0.554	
3	1-Apr-20	6:15:00	1-Apr-20	9:30:00	3:15:00	185	0.604	
4	1-Apr-20	0:00:00	1-Apr-20	0:00:00	0:00:00	0	0.000	
5	1-Apr-20	0:00:00	1-Apr-20	0:00:00	0:00:00	0	0.000	
6	1-Apr-20	6:15:15:30	1-Apr-20	9:45:18:00	6:00:00	185	1.112	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUS)	2.275	2.914	5.189
CUMMULATIVE GROSS GEN. FOR MONTH (MUS)	2.275	2.914	5.189
PREVIOUS DAY ACTUAL RUNNING HOURS	59:00:00	15:45:00	
TODAY'S DC (Schedule) Planned (in Hours)	72:00:00	15:15:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	72:00:00	15:30:00	

SSP hydrological data : at 08:00 Hrs on 2-Apr-20

DATA RECEIVED FROM FLOOD CELL.

- RESERVOIR LEVEL IN Metres 122.03 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 16633 Cusec 41 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 17502 Cusec 43 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
11499	494

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
0	0	12736	12544	4958	612



जल नियंत्रण प्राधिकरण
जल संचयन - जल संयोजक

Copy to:

- NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.
- GoMP. Member(Power),NVDA,Bhopal
- GoMah. CE,WRD, Mumbai
- GoG CE(E&M),SSNNL,Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.
1. 400 kv SSP Asoj, Kasor, Dhule-2, Raj-2 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.1:17:40 hrs on 01.04.2020 to 4:40 hrs on 02.04.2020.

Unit No.2:17:45 hrs on 01.04.2020 to 4:45 hrs on 02.04.2020.

Unit No.6:18:40 hrs on 01.04.2020 to 4:50 hrs on 02.04.2020.

AEE (EMC)
NCA, INDORE