

DAILY PLANT REPORT (DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 20-Apr-20
ISSUE TIME: 10:00 Hrs
FOR DATE: 19-Apr-20

Daily Plant Report
(00:00 Hrs to 24:00Hrs.)

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	19-Apr-20	0:00:00	19-Apr-20	0:00:00	0:00:00	0.00	0.000	Today(i.e. 20.04.2020), 1 SSP-CHPH M/cs are running at 10:00 hrs.
2	19-Apr-20	0:00:00	19-Apr-20	0:00:00	0:00:00	0.00	0.000	
3	19-Apr-20	0:00:00	19-Apr-20	0:00:00	0:00:00	0.00	0.000	
4	19-Apr-20	0:00:00	19-Apr-20	24:00:00	24:00:00	38.00	0.918	
5	19-Apr-20	0:00:00	19-Apr-20	0:00:00	0:00:00	0.00	0.000	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	19-Apr-20	0:00:00	19-Apr-20	0:00:00	0:00:00	0	0.000	Today(i.e. 20.04.2020), 0 SSP-RBPH M/cs are running at 10:00 hrs.
2	19-Apr-20	6:00:00	19-Apr-20	8:45:00	2:45:00	184	0.508	
3	19-Apr-20	5:45:00	19-Apr-20	8:30:00	2:45:00	182	0.502	SSP RBPH Unit no. 5 will not be available due to penstock gate problem.
4	19-Apr-20	5:30:00	19-Apr-20	8:15:00	2:45:00	182	0.508	
5	19-Apr-20	0:00:00	19-Apr-20	0:00:00	0:00:00	0	0.000	
6	19-Apr-20	5:15:00	19-Apr-20	9:00:00	3:45:00	185	0.686	

CHPH (5 X 50MW)		RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)		0.918	2.204
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)		42.394	60.898
PREVIOUS DAY ACTUAL RUNNING HOURS		24:00:00	12:00:00
TODAY'S DC (Schedule) Planned (in Hours)		24:00:00	11:00:00
DAY AHEAD (TOMMORROW) DC (in Hours)		24:00:00	11:00:00

SSP hydrological data : at 08:00 Hrs on 20-Apr-20

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 121.11 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 16808 Cusec 41 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 8818 Cusec 22 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
5542	0

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
0	0	4138	5334	3484	585



Copy to :

- NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.
- GoMP. Member(Power),NVDA,Bhopal
- GoMah. CE,WRD, Mumbai
- GoG CE(E&M),SSNNL,Vadodra

AEE (EMC)
NCA, INDORE

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-2, Raj-1 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.1: 18:05 hrs on 19.04.2020 to 05:05 hrs on 20.04.2020

Unit No.2: 18:10 hrs on 19.04.2020 to 05:10 hrs on 20.04.2020