

DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 22-Apr-20
ISSUE TIME: 10:00 Hrs
FOR DATE: 21-Apr-20

Daily Plant Report
(00:00 Hrs to 24:00Hrs.)

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	21-Apr-20	0:00:00	21-Apr-20	0:00:00	0:00:00	0.00	0.000	Today(i.e. 22.04.2020), 0 SSP-CHPH M/cs are running at 10:00 hrs.
2	21-Apr-20	0:00:00	21-Apr-20	0:00:00	0:00:00	0.00	0.000	
3	21-Apr-20	0:00:20:00	21-Apr-20	8:00:24:00	12:00:00	37.00	0.438	
4	21-Apr-20	0:00:00	21-Apr-20	0:00:00	0:00:00	0.00	0.000	
5	21-Apr-20	0:00:00	21-Apr-20	0:00:00	0:00:00	0.00	0.000	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	21-Apr-20	5:15:00	21-Apr-20	8:00:00	2:45:00	182	0.496	Today(i.e. 22.04.2020), 0 SSP-RBPH M/cs are running at 10:00 hrs.
2	21-Apr-20	5:30:00	21-Apr-20	8:15:00	2:45:00	182	0.508	
3	21-Apr-20	5:45:00	21-Apr-20	8:30:00	2:45:00	184	0.504	
4	21-Apr-20	0:00:00	21-Apr-20	0:00:00	0:00:00	0	0.000	SSP RBPH Unit no. 5 will not be available due to penstock gate nproblem.
5	21-Apr-20	0:00:00	21-Apr-20	0:00:00	0:00:00	0	0.000	
6	21-Apr-20	6:00:00	21-Apr-20	8:45:00	2:45:00	184	0.506	

					CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUS)					0.438	2.014	2.452
CUMMULATIVE GROSS GEN. FOR MONTH (MUS)					43.506	64.956	108.462
PREVIOUS DAY ACTUAL RUNNING HOURS					12:00:00	11:00:00	
TODAY'S DC (Schedule) Planned (in Hours)					24:00:00	25:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)					24:00:00	13:00:00	

SSP hydrological data : at 08:00 Hrs on 22-Apr-20

DATA RECEIVED FROM FLOOD CELL.

- RESERVOIR LEVEL IN Metres 121.45 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 22895 Cusec 56 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 6752 Cusec 17 MCM
- GOG WATER REQUIREMENT (Next Day) in Cusec



HR	GODBOLE
3378	0

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
0	0	2547	2414	4338	593

Copy to :

AEE (EMC)
NCA, INDORE

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.

GoMP. Member(Power),NVDA,Bhopal

GoMah. CE,WRD, Mumbai

GoG CE(E&M),SSNNL,Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 KV SSP Asoj, Kasor, Dhule-2, Raj-1 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.3: 20:25 hrs on 21.04.2020 to 04:25 hrs on 22.04.2020

Unit No.6: 20:20 hrs on 21.04.2020 to 04:30 hrs on 22.04.2020