

DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

 ISSUE DATE: 3-Apr-20
 ISSUE TIME: 10:00 Hrs
 FOR DATE: 2-Apr-20

 Daily Plant Report
 (00:00 Hrs to 24:00 Hrs)

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	2-Apr-20	0:00:00	2-Apr-20	0:00:00	0:00:00	0.00	0.000	Today (i.e. 03.04.2020), 3 SSP-CHPH M/cs are running at 10:00 hrs.
2	2-Apr-20	0:00:00	2-Apr-20	0:00:00	0:00:00	0.00	0.000	
3	2-Apr-20	0:00:00	2-Apr-20	20:00:00	12:00:00	39.00	0.465	
4	2-Apr-20	0:00:00	2-Apr-20	24:00:00	24:00:00	40.00	0.928	
5	2-Apr-20	0:00:00	2-Apr-20	24:00:00	24:00:00	40.00	0.927	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	2-Apr-20	0:00:00	2-Apr-20	0:00:00	0:00:00	0	0.000	Today (i.e. 03.04.2020), 0 SSP-RBPH M/cs are running at 10:00 hrs.
2	2-Apr-20	6:00:00	2-Apr-20	8:30:00	2:30:00	184	0.456	
3	2-Apr-20	5:15:00	2-Apr-20	8:45:00	3:30:00	184	0.638	SSP RBPH Unit no. 5 is under AOH from 06.03.2020.
4	2-Apr-20	5:45:00	2-Apr-20	9:00:00	3:15:00	184	0.614	
5	2-Apr-20	0:00:00	2-Apr-20	0:00:00	0:00:00	0	0.000	
6	2-Apr-20	5:30 15:30	2-Apr-20	9:15 17:15	6:00:00	184	1.110	

GROSS GENERATION IN (MUS)		CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
		2.330	2.818	5.148
CUMULATIVE GROSS GEN. FOR MONTH (MUS)		4.605	5.732	10.337
PREVIOUS DAY ACTUAL RUNNING HOURS		60:00:00	15:15:00	
TODAY'S DC (Schedule) Planned (in Hours)		72:00:00	15:30:00	
DAY AHEAD (TOMMORROW) DC (in Hours)		72:00:00	15:30:00	

SSP hydrological data : at 08:00 Hrs on 3-Apr-20

DATA RECEIVED FROM FLOOD CELL.

- RESERVOIR LEVEL IN Metres 121.97 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 15192 Cusec 37 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 19024 Cusec 47 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
12536	0

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
0	0	13265	14608	4416	611

Copy to :

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA, INDORE.

GoMP. Member(Power), NVDA, Bhopal

GoMah. CE(WRD), Mumbai

GoG. CE(E&M), SSNNL, Vadodra

NOTE: All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 KV SSP. Asoj, Kasor, Dhule-2, Raj-2 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.1: 18:05 hrs on 02.04.2020 to 4:50 hrs on 03.04.2020.

Unit No.2: 18:15 hrs on 02.04.2020 to 4:55 hrs on 03.04.2020.

 AEE (EMC)
 NCA, INDORE