



नर्मदा नियंत्रण प्राधिकरण
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT (DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 01-Aug-20
ISSUE TIME: 10:00 Hrs
FOR DATE: 31-Jul-20

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	31-Jul-20	0:00:00	31-Jul-20	0:00:00	0:00:00	0.00	0.000	Unit No. 1 is under L/C for runner blade inspection work. Today (i.e.01.08.2020) 2 SSP-CHPH M/cs are running at 10:00 hrs.
2	31-Jul-20	0:00:00	31-Jul-20	0:00:00	0:00:00	0.00	0.000	
3	31-Jul-20	0:00:00	31-Jul-20	24:00:00	24:00:00	35.00	0.816	
4	31-Jul-20	00:00:00 18:00	31-Jul-20	10:00 24:00	16:00:00	35.00	0.557	
5	31-Jul-20	0:00:00	31-Jul-20	24:00:00	24:00:00	34.00	0.805	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	31-Jul-20	0:00:00	31-Jul-20	0:00:00	0:00:00	0	0.000	Today(i.e. 01.08.2020), 0 SSP-RBPH M/cs is running at 10:00 hrs.
2	31-Jul-20	0:00:00	31-Jul-20	0:00:00	0:00:00	0	0.000	
3	31-Jul-20	0:00:00	31-Jul-20	0:00:00	0:00:00	0	0.000	
4	31-Jul-20	0:00:00	31-Jul-20	0:00:00	0:00:00	0	0.000	
5	31-Jul-20	0:00:00	31-Jul-20	0:00:00	0:00:00	0	0.000	
6	31-Jul-20	0:00:00	31-Jul-20	0:00:00	0:00:00	0	0.000	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUS)	2.178	0.000	2.178
CUMMULATIVE GROSS GEN. FOR MONTH (MUS)	65.830	95.582	161.412
PREVIOUS DAY ACTUAL RUNNING HOURS	64:00:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	72:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	72:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 1-Aug-20

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 119.75 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 9234 Cusec 23 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 13744 Cusec 34 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
12854	626

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
626	0	13018	13744	0	161



for Archita Kamego
1.08.2020
AEE (EMC)
NCA, INDORE

Copy to :

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.

GoMP. Member(Power),NVDA,Bhopal

GoMah. CE,WDRD, Mumbai

GoG CE(E&M),SSNNL,Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-1, Raj-1 & Raj-2 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condensor mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.4: 19:55 hrs on 31.07.2020 to 06:40 Hrs on 01.08.2020.

Unit No.5: 20:05 hrs on 31.07.2020 to 06:45 Hrs on 01.08.2020.