



नर्मदा नियंत्रण प्राधिकरण
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT (DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 22-Aug-20
ISSUE TIME: 10:00 Hrs
FOR DATE: 21-Aug-20

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	21-Aug-20	0:00:00	21-Aug-20	0:00:00	0:00:00	0.00	0.000	CHPH Unit No. 2 is under L/C from 11.08.2020. Today (i.e. 22.08.2020), 0 SSP-CHPH M/c is running at 10:00 hrs.
2	21-Aug-20	0:00:00	21-Aug-20	0:00:00	0:00:00	0.00	0.000	
3	21-Aug-20	0:00:00	21-Aug-20	0:00:00	0:00:00	0.00	0.000	
4	21-Aug-20	0:00:00	21-Aug-20	0:00:00	0:00:00	0.00	0.000	
5	21-Aug-20	00:00 17:30	21-Aug-20	5:00 24:00	11:30:00	38.00	0.433	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	21-Aug-20	0:00:00	21-Aug-20	0:00:00	0:00:00	0	0.000	RBPH Unit No. 6 is under L/C from 17.08.2020. Today(i.e. 22.08.2020), 0 SSP-RBPH M/c is running at 10:00 hrs.
2	21-Aug-20	0:00:00	21-Aug-20	0:00:00	0:00:00	0	0.000	
3	21-Aug-20	0:00:00	21-Aug-20	0:00:00	0:00:00	0	0.000	
4	21-Aug-20	0:00:00	21-Aug-20	0:00:00	0:00:00	0	0.000	
5	21-Aug-20	0:00:00	21-Aug-20	0:00:00	0:00:00	0	0.000	
6	21-Aug-20	0:00:00	21-Aug-20	0:00:00	0:00:00	0	0.000	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)	0.433	0.000	0.433
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	21.332	0.000	21.332
PREVIOUS DAY ACTUAL RUNNING HOURS	11:30:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	2:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	24:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 22-Aug-20

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 122.67 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 29379 Cusec 71.88 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 1821 Cusec 4.46 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
2053	0

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
0	0	2049	1821	0	160



जन भयते जन संशयः

for [Signature] 22/08/2020

AEE (EMC)
NCA, INDORE

Copy to :

- NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.
- GoMP. Member(Power),NVDA,Bhopal
- GoMah. CE,WRD, Mumbai
- GoG CE(E&M),SSNNL,Vadoadra

NOTE: All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-1, & Raj-2 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.1: 20:10 hrs on 21.08.2020 to 07:45 Hrs on 22.08.2020.

Unit No.2: 20:20 hrs on 21.08.2020 to 07:50 Hrs on 22.08.2020.