



नर्मदा नियंत्रण प्राधिकरण
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 23-Aug-20
ISSUE TIME: 10:00 Hrs
FOR DATE: 22-Aug-20

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	22-Aug-20	0:00:00	22-Aug-20	0:00:00	0:00:00	0.00	0.000	CHPH Unit No. 2 is under L/C from 11.08.2020. Today (i.e. 23.08.2020), 0 SSP-CHPH M/c is running at 10:00 hrs.
2	22-Aug-20	0:00:00	22-Aug-20	0:00:00	0:00:00	0.00	0.000	
3	22-Aug-20	0:00:00	22-Aug-20	0:00:00	0:00:00	0.00	0.000	
4	22-Aug-20	0:00:00	22-Aug-20	0:00:00	0:00:00	0.00	0.000	
5	22-Aug-20	00:00 15:30	22-Aug-20	2:00 24:00	10:30:00	39.00	0.406	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	22-Aug-20	0:00:00	22-Aug-20	0:00:00	0:00:00	0	0.000	RBPH Unit No. 6 is under L/C from 17.08.2020. Today (i.e. 23.08.2020), 0 SSP-RBPH M/c is running at 10:00 hrs.
2	22-Aug-20	0:00:00	22-Aug-20	0:00:00	0:00:00	0	0.000	
3	22-Aug-20	0:00:00	22-Aug-20	0:00:00	0:00:00	0	0.000	
4	22-Aug-20	0:00:00	22-Aug-20	0:00:00	0:00:00	0	0.000	
5	22-Aug-20	0:00:00	22-Aug-20	0:00:00	0:00:00	0	0.000	
6	22-Aug-20	0:00:00	22-Aug-20	0:00:00	0:00:00	0	0.000	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUS)	0.406	0.000	0.406
CUMMULATIVE GROSS GEN. FOR MONTH (MUS)	21.738	0.000	21.738
PREVIOUS DAY ACTUAL RUNNING HOURS	10:30:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	2:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	24:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 23-Aug-20

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 124.62 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 146812 Cusec 359.19 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 2247 Cusec 5.50 MCM
- GOG WATER REQUIREMENT (Next Day) in Cusec

HR	GODBOLE
2048	0

AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
0	0	2024	2247	0	168



जल संचयन - जल संरक्षण

for
Obtaining
23/08/20

Copy to :

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.

GoMP. Member(Power),NVDA,Bhopal

GoMah. CE,WRD, Mumbai

GoG CE(E&M),SSNNL,Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-1, & Raj-2 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.1: 12:25 hrs on 22.08.2020 to 17:00 Hrs on 22.08.2020.

Unit No.2: 12:35 hrs on 22.08.2020 to 07:50 Hrs on 23.08.2020.

Unit No.1: 03:00 hrs on 23.08.2020 to 07:45 hrs on 23.08.2020.

AEE (EMC)
NCA, INDORE