



नर्मदा नियंत्रण प्राधिकरण  
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES  
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 06-Aug-20  
ISSUE TIME: 10:00 Hrs  
FOR DATE: 05-Aug-20

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	5-Aug-20	0:00:00	5-Aug-20	14:30:00	14:30:00	36.00	0.498	Today (i.e. 06.08.2020) 2SSP-CHPH M/cs are running at 10:00 hrs.
2	5-Aug-20	0:00:00	5-Aug-20	0:00:00	0:00:00	0.00	0.000	
3	5-Aug-20	0:00:00	5-Aug-20	24:00:00	24:00:00	34.00	0.805	
4	5-Aug-20	7:00:00	5-Aug-20	24:00:00	17:00:00	35.00	0.585	
5	5-Aug-20	14:25:00	5-Aug-20	24:00:00	9:35:00	33.00	0.312	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	5-Aug-20	0:00:00	5-Aug-20	0:00:00	0:00:00	0	0.000	Today (i.e. 06.08.2020), 0 SSP-RBPH M/cs is running at 10:00 hrs.
2	5-Aug-20	0:00:00	5-Aug-20	0:00:00	0:00:00	0	0.000	
3	5-Aug-20	0:00:00	5-Aug-20	0:00:00	0:00:00	0	0.000	
4	5-Aug-20	0:00:00	5-Aug-20	0:00:00	0:00:00	0	0.000	
5	5-Aug-20	0:00:00	5-Aug-20	0:00:00	0:00:00	0	0.000	
6	5-Aug-20	0:00:00	5-Aug-20	0:00:00	0:00:00	0	0.000	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)	2.200	0.000	2.200
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	11.077	0.000	11.077
PREVIOUS DAY ACTUAL RUNNING HOURS	65:05:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	72:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	72:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 6-Aug-20

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 119.36 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 12535 Cusec 30.67 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 13563 Cusec 33.18 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
13540	618

AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
615	0	12587	13563	0	139



AEE (EMC)  
NCA, INDORE

Copy to :

- NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA, INDORE.
- GoMP. Member(Power), NVDA, Bhopal
- GoMah. CE, WRD, Mumbai
- GoG CE(E&M), SSNNL, Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-1, & Raj-2 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.4.19:00 hrs on 05.08.2020 to 05:50 Hrs on 06.08.2020.

Unit No.6.19:10 hrs on 05.08.2020 to 05:55 Hrs on 06.08.2020.

Unit No.1.21:55 hrs on 05.08.2020 to 07:45 Hrs on 06.08.2020.

for Shubh 6/8/20  
DPR, NCA