



नर्मदा नियंत्रण प्राधिकरण
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT (DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 26-Dec-20
ISSUE TIME: 10:00 Hrs
FOR DATE: 25-Dec-20

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	25-Dec-20	0:00:00	25-Dec-20	24:00:00	24:00:00	51.00	1.203	Today (i.e. 26.12.2020), 3 SSP-CHPH M/cs are running at 10:00 hrs.
2	25-Dec-20	0:00:00	25-Dec-20	24:00:00	24:00:00	51.00	1.206	
3	25-Dec-20	0:00:00	25-Dec-20	24:00:00	24:00:00	50.00	1.201	
4	25-Dec-20	0:00:00	25-Dec-20	0:00:00	0:00:00	0.00	0.000	
5	25-Dec-20	16:00:00	25-Dec-20	24:00:00	8:00:00	50.00	0.397	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	25-Dec-20	0:00:00	25-Dec-20	0:00:00	0:00:00	0	0.000	Today (i.e. 26.12.2020), 4 SSP-RBPH M/c are running at 10:00 hrs.
2	25-Dec-20	0:00:00	25-Dec-20	0:00:00	0:00:00	0	0.000	
3	25-Dec-20	6:30:00	25-Dec-20	11:15:00	4:45:00	205	0.972	
4	25-Dec-20	6:45:00	25-Dec-20	11:30:00	4:45:00	204	0.978	
5	25-Dec-20	7:00:00	25-Dec-20	11:45:00	4:45:00	204	0.970	
6	25-Dec-20	7:15:00	25-Dec-20	12:00:00	4:45:00	204	0.974	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)	4.007	3.894	7.901
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	110.957	80.324	191.281
PREVIOUS DAY ACTUAL RUNNING HOURS	80:00:00	19:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	72:00:00	19:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	72:00:00	19:00:00	

SSP hydrological data : at 08:00 Hrs on 26-Dec-20

DATA RECEIVED FROM FLOOD CELL.

- RESERVOIR LEVEL IN Metres 134.21 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 21715 Cusec 53.13 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 22511 Cusec 55.07 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
17484	616

AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
615	0	17547	16926	5585	470

Copy to:

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA, INDORE.

GoMP. Member(Power), NVDA, Bhopal

GoMah. CE, WRD, Mumbai

GoG CE(E&M), SSNNL, Vadodra

NOTE: All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-1, Dhule-2, Raj-1 & Raj-2 lines are in service.

2. SCO Mode Running Details:

Unit No.4: 21:20 Hrs on 25.12.2020 to 05:50 Hrs on 26.12.2020.

Unit No.5: 21:30 Hrs on 25.12.2020 to 05:55 Hrs on 26.12.2020



जल सफल - जन संघर्ष

for
AEE (EMC)
NCA, INDORE
for Archita Kharwaga
S.E. (Elect.)
26.12.2020