



DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 10-Feb-19
ISSUE TIME: 10:00 Hrs
FOR DATE: 09-Feb-19

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	9-Feb-19	0:00:00	9-Feb-19	0:00:00	0:00:00	0.00	0.000	Today(i.e. 10.02.2019), 3 CHPH M/cs are running at 10:00 hrs.
2	9-Feb-19	17:30:00	9-Feb-19	24:00:00	6:30:00	30.00	0.195	
3	9-Feb-19	0:00:00	9-Feb-19	24:00:00	24:00:00	34.00	0.785	
4	9-Feb-19	0:00:00	9-Feb-19	24:00:00	24:00:00	33.00	0.764	
5	9-Feb-19	0:00:00	9-Feb-19	24:00:00	24:00:00	33.00	0.766	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	9-Feb-19	0:00:00	9-Feb-19	0:00:00	0:00:00	0	0.000	Today(i.e. 10.02.2019), no SSP-RBPH M/c is scheduled. SSP-RBPH Unit no.3 under AOH work from 22.01.2019.
2	9-Feb-19	0:00:00	9-Feb-19	0:00:00	0:00:00	0	0.000	
3	9-Feb-19	0:00:00	9-Feb-19	0:00:00	0:00:00	0	0.000	
4	9-Feb-19	0:00:00	9-Feb-19	0:00:00	0:00:00	0	0.000	
5	9-Feb-19	0:00:00	9-Feb-19	0:00:00	0:00:00	0	0.000	
6	9-Feb-19	0:00:00	9-Feb-19	0:00:00	0:00:00	0	0.000	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUS)	2.510	0.000	2.510
CUMMULATIVE GROSS GEN. FOR MONTH (MUS)	22.056	0.000	22.056
PREVIOUS DAY ACTUAL RUNNING HOURS	78:30:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	72:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	72:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 10-Feb-19

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 118.19 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 3779 Cusec 9 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 16294 Cusec 40 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
14636	646

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
637	0	15298	16294	0	315



for Shewale 20:50:00, 10/2/19

AEE (EMC)
NCA, INDORE

Copy to :

- NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.
- GoMP. Member(Power),NVDA,Bhopal
- GoMah. CE,WRD, Mumbai
- GoG CE(E&M),SSNNL,Vadodra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP-Asoj, Kasor, Raj-2 and Dhule-2 lines are in service.

2. SSP SCO Running Details:

Unit No.6: 19:45 hrs on 09.02.19 to 05:05 hrs on 10.02.19.

Unit No.5: 19:55 hrs on 09.02.19 to 06:05hrs on 10.02.19.

Unit No.2: 22:05 hrs on 09.02.19 to 06:00hrs on 10.02.19.