



(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	12-Feb-20	17:15:00	12-Feb-20	24:00:00	6:45:00	15.00	0.100	Today(i.e. 13.02.2020), 4 SSP-CHPH M/cs are running at 10:00 hrs.
2	12-Feb-20	0:00:00	12-Feb-20	24:00:00	24:00:00	15.00	0.346	
3	12-Feb-20	0:00:00	12-Feb-20	24:00:00	24:00:00	50.00	1.161	
4	12-Feb-20	0:00:00	12-Feb-20	24:00:00	24:00:00	50.00	1.198	
5	12-Feb-20	0:00:00	12-Feb-20	24:00:00	24:00:00	52.00	1.198	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	12-Feb-20	8:45:00	12-Feb-20	11:30:00	2:45:00	204	0.562	Today(i.e. 13.02.2020), 5 SSP-RBPH M/cs are running at 10:00 hrs. RBPH Unit No. 4 is under AOH from 11.02.2020 to 02.03.2020
2	12-Feb-20	06:15 14:00	12-Feb-20	11:45 17:45	9:15:00	203	1.864	
3	12-Feb-20	06:30 14:58	12-Feb-20	11:58 18:00	8:30:00	203	1.716	
4	12-Feb-20	0:00:00	12-Feb-20	0:00:00	0:00:00	0	0.000	
5	12-Feb-20	06:45 15:15	12-Feb-20	12:15 18:15	8:30:00	202	1.730	
6	12-Feb-20	7:00:00	12-Feb-20	18:45:00	11:45:00	203	2.384	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)	4.003	8.256	12.259
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	47.494	101.458	148.952
PREVIOUS DAY ACTUAL RUNNING HOURS	102:45:00	40:45:00	
TODAY'S DC (Schedule) Planned (in Hours)	96:00:00	42:45:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	96:00:00	42:45:00	

SSP hydrological data : at 08:00 Hrs on 13-Feb-20

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 127.20 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 5617 Cusec 14 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 31402 Cusec 77 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
18522	446

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
441	0	18370	18964	12438	462



जल बचत - जल संयम

for Shukla 13/2/20
DC, EMC, NCA.

AEE (EMC)
NCA, INDORE

Copy to :

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.

GoMP. Member(Power),NVDA,Bhopal

GoMah. CE,WRD, Mumbai

GoG CE(E&M),SSNNL,Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-1, Dhule-2, Raj-1 and Raj-2 lines are in service.

2. SCO Mode Running Detail:

Unit No.3: 20:15 hrs on 12.02.2020 to 05:45 hrs on 13.02.2020.

Unit No.5: 20:10 hrs on 12.02.2020 to 05:50 hrs on 13.02.2020.