

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	2-Feb-20	0:00:00	2-Feb-20	24:00:00	24:00:00	15.00	0.349	Today(i.e. 03.02.2020), 5 SSP-CHPH M/cs are running at 10:00 hrs.
2	2-Feb-20	0:00:00	2-Feb-20	24:00:00	24:00:00	15.00	0.351	
3	2-Feb-20	0:00:00	2-Feb-20	24:00:00	24:00:00	49.00	1.156	
4	2-Feb-20	0:00:00	2-Feb-20	24:00:00	24:00:00	51.00	1.219	
5	2-Feb-20	0:00:00	2-Feb-20	24:00:00	24:00:00	52.00	1.189	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	2-Feb-20	6:45:00	2-Feb-20	11:45:00	5:00:00	202	1.008	Today(i.e. 03.02.2020), 5 SSP-RBPH M/cs are running at 10:00 hrs. RBPH Unit No. 3 is under AOH from 17.01.2020 to 06.02.2020
2	2-Feb-20	6:30 14:45	2-Feb-20	11:30 18:15	8:30:00	203	1.720	
3	2-Feb-20	0:00:00	2-Feb-20	0:00:00	0:00:00	0	0.000	
4	2-Feb-20	6:15:00	2-Feb-20	12:00:00	5:45:00	203	1.164	
5	2-Feb-20	7:00:00	2-Feb-20	18:30:00	11:30:00	203	2.338	
6	2-Feb-20	6:15 14:30	2-Feb-20	11:15 18:45	9:15:00	204	1.894	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUS)	4.264	8.124	12.388
CUMMULATIVE GROSS GEN. FOR MONTH (MUS)	8.561	16.282	24.843
PREVIOUS DAY ACTUAL RUNNING HOURS	120:00:00	40:00:00	
TODAY's DC (Schedule) Planned (in Hours)	120:00:00	40:15:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	120:00:00	42:00:00	

SSP hydrological data : at 08:00 Hrs on 3-Feb-20

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 129.41 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 23224 Cusec 57 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 30218 Cusec 74 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
19512	437

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
396	0	19542	18788	11430	505



Signature
3/2/2020
AEE (EMC)
NCA, INDORE

Copy to :

- NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.
- GoMP. Member(Power),NVDA,Bhopal
- GoMah. CE,WRD, Mumbai
- GoG CE(E&M),SSNNL,Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-1, Dhule-2, Raj-1 and Raj-2 lines are in service.

2. SCO Mode Running Detail:

Unit No.6: 20:00 hrs on 02.02.2020 to 05:40 hrs on 03.02.2020.

Unit No.1: 20:10hrs on 02.02.2020 to 05:35 hrs on 03.02.2020.

OK
Signature
03/02/20