



DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES  
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 19-Jan-20  
ISSUE TIME: 10:00 Hrs  
FOR DATE: 18-Jan-20

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	18-Jan-20	2:15:00	18-Jan-20	24:00:00	21:45:00	16.00	0.321	Today(i.e. 19.01.2020), 4 SSP-CHPH M/cs are running at 10:00 hrs.  CHPH Unit No. 3 is under L/C from 17.01.2020
2	18-Jan-20	0:00:00	18-Jan-20	24:00:00	24:00:00	15.00	0.346	
3	18-Jan-20	0:00:00	18-Jan-20	0:00:00	0:00:00	0.00	0.000	
4	18-Jan-20	0:00:00	18-Jan-20	24:00:00	24:00:00	52.00	1.197	
5	18-Jan-20	0:00:00	18-Jan-20	24:00:00	24:00:00	52.00	1.191	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	18-Jan-20	7:15:00	18-Jan-20	11:45:00	4:30:00	203	0.908	Today(i.e. 19.01.2020), 5 SSP-RBPH M/cs are running at 10:00 hrs.  RBPH Unit No. 3 is under AOH from 17.01.2020 to 06.02.2020
2	18-Jan-20	6:00 14:45	18-Jan-20	11:15 17:45	8:15:00	204	1.672	
3	18-Jan-20	0:00:00	18-Jan-20	0:00:00	0:00:00	0	0.000	
4	18-Jan-20	7:00 15:00	18-Jan-20	11:30 18:00	7:30:00	204	1.532	
5	18-Jan-20	6:45 15:15	18-Jan-20	12:00 18:15	8:15:00	204	1.684	
6	18-Jan-20	6:30:00	18-Jan-20	18:45:00	12:15:00	205	2.482	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUS)	3.055	8.278	11.333
CUMMULATIVE GROSS GEN. FOR MONTH (MUS)	67.700	123.346	191.046
PREVIOUS DAY ACTUAL RUNNING HOURS	93:45:00	40:45:00	
TODAY'S DC (Schedule) Planned (in Hours)	72:00:00	40:15:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	96:00:00	40:15:00	

SSP hydrological data : at 08:00 Hrs on 19-Jan-20

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 131.63 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 11712 Cusec 29 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 24412 Cusec 60 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
15298	557

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
509	0	14763	12983	11429	424



जल बचत - जल संयोज

for Archita Kainungo  
J. E. (Elect.)  
EMC, NCA

Copy to :

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.

GoMP. Member(Power),NVDA,Bhopal

GoMah. CE,WRD, Mumbai

GoG CE(E&M),SSNNL,Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-2, Raj-1 and Raj-2 lines are in service.

2. SCO Mode Running Detail:

Unit No.1: 21:40 hrs on 18.01.2020 to 06:00 hrs on 19.01.2020.

Unit No.6: 21:35 hrs on 18.01.2020 to 06:05 hrs on 19.01.2020.