



नर्मदा नियंत्रण प्राधिकरण
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 13-Jul-20
ISSUE TIME: 10:00 Hrs
FOR DATE: 12-Jul-20

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	12-Jul-20	0:00:00	12-Jul-20	0:00:00	0:00:00	0.00	0.000	Unit No. 1 is under L/C for runner blade inspection work. Today (i.e.13.07.2020) 2 SSP-CHPH M/cs are running at 10:00 hrs.
2	12-Jul-20	0:00:00	12-Jul-20	0:00:00	0:00:00	0.00	0.000	
3	12-Jul-20	0:00:00	12-Jul-20	24:00:00	24:00:00	40.00	0.878	
4	12-Jul-20	0:00:00	12-Jul-20	24:00:00	24:00:00	39.00	0.914	
5	12-Jul-20	18:00:00	12-Jul-20	24:00:00	6:00:00	37.00	0.219	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	12-Jul-20	0:00:00	12-Jul-20	3:45:00	3:45:00	194	0.728	Today(i.e. 13.07.2020), 0 SSP-RBPH M/cs is running at 10:00 hrs.
2	12-Jul-20	0:00:00	12-Jul-20	5:45:00	5:45:00	197	1.106	
3	12-Jul-20	0:00:00	12-Jul-20	0:00:00	0:00:00	0	0.000	
4	12-Jul-20	19:00:00	12-Jul-20	21:30:00	2:30:00	195	0.484	
5	12-Jul-20	0:00:00	12-Jul-20	0:00:00	0:00:00	0	0.000	
6	12-Jul-20	0:00:00	12-Jul-20	0:00:00	0:00:00	0	0.000	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)	2.011	2.318	4.329
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	21.007	94.128	115.135
PREVIOUS DAY ACTUAL RUNNING HOURS	54:00:00	12:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	48:00:00	7:30:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	48:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 13-Jul-20

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 121.36 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 2922 Cusec 7 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 14575 Cusec 36 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
11698	0

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
0	0	12737	11646	2929	195



जल संचयन - जल संयोजन

AEE (EMC)
NCA, INDORE

Copy to :

- NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.
- GoMP. Member(Power),NVDA,Bhopal
- GoMah. CE,WRD, Mumbai
- GoG CE(E&M),SSNNL,Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.
1. 400 kV SSP Asoj, Kasor, Dhule-1., Raj-1 & Raj-2 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.3:17:15 hrs on 12:07.2020 to 7:20 on 13.07.2020.

Unit No.5: 17:30 hrs on 12:07.2020 to 7:25 on 13.07.2020.

for
13/07/20