



नर्मदा नियंत्रण प्राधिकरण
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 15-Jul-20
ISSUE TIME: 10:00 Hrs
FOR DATE: 14-Jul-20

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	14-Jul-20	0:00:00	14-Jul-20	0:00:00	0:00:00	0.00	0.000	Unit No. 1 is under L/C for runner blade inspection work. Today (i.e. 15.07.2020) 3 SSP-CHPH M/cs are running at 10:00 hrs.
2	14-Jul-20	0:00:00	14-Jul-20	0:00:00	0:00:00	0.00	0.000	
3	14-Jul-20	11:30:00	14-Jul-20	24:00:00	12:30:00	37.00	0.457	
4	14-Jul-20	0:00:00	14-Jul-20	24:00:00	24:00:00	38.00	0.893	
5	14-Jul-20	0:00:00	14-Jul-20	24:00:00	24:00:00	37.00	0.864	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	14-Jul-20	0:00:00	14-Jul-20	0:00:00	0:00:00	0	0.000	Today(i.e. 15.07.2020), 0 SSP-RBPH M/cs is running at 10:00 hrs.
2	14-Jul-20	0:00:00	14-Jul-20	0:00:00	0:00:00	0	0.000	
3	14-Jul-20	0:00:00	14-Jul-20	0:00:00	0:00:00	0	0.000	
4	14-Jul-20	0:00:00	14-Jul-20	0:00:00	0:00:00	0	0.000	
5	14-Jul-20	0:00:00	14-Jul-20	0:00:00	0:00:00	0	0.000	
6	14-Jul-20	0:00:00	14-Jul-20	0:00:00	0:00:00	0	0.000	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)	2.214	0.000	2.214
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	25.261	95.582	120.843
PREVIOUS DAY ACTUAL RUNNING HOURS	60:30:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	63:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	48:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 15-Jul-20

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 121.10 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 4429 Cusec 11 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 13122 Cusec 32 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
12631	0

AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
157	0	13827	13122	0	192



For *Tauseef A/W*
15/7/2020
AEE (EMC)
NCA, INDORE

Copy to:

- NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.
- GoMP. Member(Power),NVDA,Bhopal
- GoMah. CE,WRD, Mumbai
- GoG CE(E&M),SSNNL,Vadodra

NOTE: All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.
1. 400 kV SSP Asoj, Kasor, Dhule-1, Raj-1 & Raj-2 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condensor mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.3: 18:30 hrs on 14.07.2020 to 07:30 Hrs on 15.07.2020.

Unit No.5: 18:20 hrs on 14.07.2020 to 07:35 Hrs on 15.07.2020.