



नर्मदा नियंत्रण प्राधिकरण
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT (DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 16-Jul-20
ISSUE TIME: 10:00 Hrs
FOR DATE: 15-Jul-20

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	15-Jul-20	0:00:00	15-Jul-20	0:00:00	0:00:00	0.00	0.000	Unit No. 1 is under L/C for runner blade inspection work. Today (i.e.16.07.2020) 3 SSP-CHPH M/cs are running at 10:00 hrs.
2	15-Jul-20	0:00:00	15-Jul-20	0:00:00	0:00:00	0.00	0.000	
3	15-Jul-20	00:00:00 10:00	15-Jul-20	01:00:00 24:00	15:00:00	36.00	0.542	
4	15-Jul-20	0:00:00	15-Jul-20	24:00:00	24:00:00	38.00	0.896	
5	15-Jul-20	0:00:00	15-Jul-20	24:00:00	24:00:00	36.00	0.854	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	15-Jul-20	0:00:00	15-Jul-20	0:00:00	0:00:00	0	0.000	Today(i.e. 16.07.2020), 0 SSP-RBPH M/cs is running at 10:00 hrs.
2	15-Jul-20	0:00:00	15-Jul-20	0:00:00	0:00:00	0	0.000	
3	15-Jul-20	0:00:00	15-Jul-20	0:00:00	0:00:00	0	0.000	
4	15-Jul-20	0:00:00	15-Jul-20	0:00:00	0:00:00	0	0.000	
5	15-Jul-20	0:00:00	15-Jul-20	0:00:00	0:00:00	0	0.000	
6	15-Jul-20	0:00:00	15-Jul-20	0:00:00	0:00:00	0	0.000	

		CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)		2.292	0.000	2.292
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)		27.553	95.582	123.135
PREVIOUS DAY ACTUAL RUNNING HOURS		63:00:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)		48:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)		48:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 16-Jul-20

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 121.16 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 18364 Cusec 45 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 13739 Cusec 34 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
13827	157

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
611	0	14503	13739	0	192



for Archita Kamnunge
16.07.2020
AEE (EMC)
NCA, INDORE

Copy to:

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.

GoMP. Member(Power),NVDA,Bhopal

GoMah. CE,WRD, Mumbai

GoG CE(E&M),SSNNL,Vadoadra

NOTE: All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-1, Raj-1 & Raj-2 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.3: 18:40 hrs on 15.07.2020 to 06:55 Hrs on 16.07.2020.

Unit No.6: 19:30 hrs on 15.07.2020 to 07:00 Hrs on 16.07.2020.

Unit No.5: 23:50 hrs on 15.07.2020 to 07:50 Hrs on 16.07.2020.