



नर्मदा नियंत्रण प्राधिकरण
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 17-Jul-20
ISSUE TIME: 10:00 Hrs
FOR DATE: 16-Jul-20

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	16-Jul-20	0:00:00	16-Jul-20	0:00:00	0:00:00	0.00	0.000	Unit No. 1 is under L/C for runner blade inspection work. Today (i.e.17.07.2020) 2 SSP-CHPH M/cs are running at 10:00 hrs.
2	16-Jul-20	0:00:00	16-Jul-20	0:00:00	0:00:00	0.00	0.000	
3	16-Jul-20	00:00:00 07:00	16-Jul-20	02:00:00 24:00	19:00:00	37.00	0.685	
4	16-Jul-20	0:00:00	16-Jul-20	24:00:00	24:00:00	37.00	0.894	
5	16-Jul-20	0:00:00	16-Jul-20	24:00:00	24:00:00	37.00	0.856	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	16-Jul-20	0:00:00	16-Jul-20	0:00:00	0:00:00	0	0.000	Today(i.e. 17.07.2020), 0 SSP-RBPH M/cs is running at 10:00 hrs.
2	16-Jul-20	0:00:00	16-Jul-20	0:00:00	0:00:00	0	0.000	
3	16-Jul-20	0:00:00	16-Jul-20	0:00:00	0:00:00	0	0.000	
4	16-Jul-20	0:00:00	16-Jul-20	0:00:00	0:00:00	0	0.000	
5	16-Jul-20	0:00:00	16-Jul-20	0:00:00	0:00:00	0	0.000	
6	16-Jul-20	0:00:00	16-Jul-20	0:00:00	0:00:00	0	0.000	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)	2.435	0.000	2.435
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	29.988	95.582	125.570
PREVIOUS DAY ACTUAL RUNNING HOURS	67:00:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	48:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	48:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 17-Jul-20

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 121.12 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 11338 Cusec 28 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 14108 Cusec 35 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
14503	611

AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
625	0	14213	14108	0	192



जल संधारण - जल संधारण

for Shambhu
17-7-20
J.E.M.N.A

Copy to:

- NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.
- GoMP. Member(Power),NVDA,Bhopal
- GoMah. CE,WRD, Mumbai
- GoG CE(E&M),SSNNL,Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-1, Raj-1 & Raj-2 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condensor mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.4: 19:40 hrs on 16.07.2020 to 06:35 Hrs on 17.07.2020.

Unit No.3: 19:50 hrs on 16.07.2020 to 06:40 Hrs on 17.07.2020..

AEE (EMC)
NCA, INDORE