



नर्मदा नियंत्रण प्राधिकरण
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 19-Jul-20
ISSUE TIME: 10:00 Hrs
FOR DATE: 18-Jul-20

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	18-Jul-20	0:00:00	18-Jul-20	0:00:00	0:00:00	0.00	0.000	Unit No. 1 is under L/C for runner blade inspection work. Today (i.e.19.07.2020) 3 SSP-CHPH M/cs are running at 10:00 hrs.
2	18-Jul-20	0:00:00	18-Jul-20	0:00:00	0:00:00	0.00	0.000	
3	18-Jul-20	10:00:00	18-Jul-20	24:00:00	14:00:00	36.00	0.502	
4	18-Jul-20	0:00:00	18-Jul-20	24:00:00	24:00:00	38.00	0.891	
5	18-Jul-20	0:00:00	18-Jul-20	24:00:00	24:00:00	36.00	0.847	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	18-Jul-20	0:00:00	18-Jul-20	0:00:00	0:00:00	0	0.000	Today(i.e. 19.07.2020), 0 SSP-RBPH M/cs is running at 10:00 hrs.
2	18-Jul-20	0:00:00	18-Jul-20	0:00:00	0:00:00	0	0.000	
3	18-Jul-20	0:00:00	18-Jul-20	0:00:00	0:00:00	0	0.000	
4	18-Jul-20	0:00:00	18-Jul-20	0:00:00	0:00:00	0	0.000	
5	18-Jul-20	0:00:00	18-Jul-20	0:00:00	0:00:00	0	0.000	
6	18-Jul-20	0:00:00	18-Jul-20	0:00:00	0:00:00	0	0.000	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)	2.240	0.000	2.240
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	34.508	95.582	130.090
PREVIOUS DAY ACTUAL RUNNING HOURS	62:00:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	64:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	48:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 19-Jul-20

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 121.01 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 7430 Cusec 18 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 13162 Cusec 32 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
13073	465

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
510	0	13467	13162	0	191



for copy
19/07/20

Copy to :

- NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.
- GoMP. Member(Power),NVDA,Bhopal
- GoMah. CE,WRD, Mumbai
- GoG CE(E&M),SSNNL,Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 KV SSP Asoj, Kasor, Dhule-1, Dhule-2, Raj-1 & Raj-2 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.4: 21:50 hrs on 18.07.2020 to 06:40 Hrs on 19.07.2020.

Unit No.5: 21:55 hrs on 18.07.2020 to 06:45 Hrs on 19.07.2020.

AEE (EMC)
NCA, INDORE