



नर्मदा नियंत्रण प्राधिकरण  
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT (DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES  
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 21-Jul-20  
ISSUE TIME: 10:00 Hrs  
FOR DATE: 20-Jul-20

**(CHPH 5X50 MW)**

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	20-Jul-20	0:00:00	20-Jul-20	0:00:00	0:00:00	0.00	0.000	Unit No. 1 is under L/C for runner blade inspection work. Today (i.e.21.07.2020) 3 SSP-CHPH M/cs are running at 10:00 hrs.
2	20-Jul-20	0:00:00	20-Jul-20	0:00:00	0:00:00	0.00	0.000	
3	20-Jul-20	8:00:00	20-Jul-20	24:00:00	16:00:00	37.00	0.578	
4	20-Jul-20	0:00:00	20-Jul-20	24:00:00	24:00:00	38.00	0.901	
5	20-Jul-20	0:00:00	20-Jul-20	24:00:00	24:00:00	36.00	0.850	

**(RBPH 6X200 MW)**

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	20-Jul-20	0:00:00	20-Jul-20	0:00:00	0:00:00	0	0.000	Today(i.e. 21.07.2020), 0 SSP-RBPH M/cs is running at 10:00 hrs.
2	20-Jul-20	0:00:00	20-Jul-20	0:00:00	0:00:00	0	0.000	
3	20-Jul-20	0:00:00	20-Jul-20	0:00:00	0:00:00	0	0.000	
4	20-Jul-20	0:00:00	20-Jul-20	0:00:00	0:00:00	0	0.000	
5	20-Jul-20	0:00:00	20-Jul-20	0:00:00	0:00:00	0	0.000	
6	20-Jul-20	0:00:00	20-Jul-20	0:00:00	0:00:00	0	0.000	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)	2.329	0.000	2.329
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	39.160	95.582	134.742
PREVIOUS DAY ACTUAL RUNNING HOURS	64:00:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	48:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	48:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 21-Jul-20

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 120.75 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 4567 Cusec 11 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 15485 Cusec 38 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
14807	586

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
587	0	14950	15485	0	189



*for Archita Korungo*  
21.7.2020

Copy to:

- NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.
- GoMP. Member(Power),NVDA,Bhopal
- GoMah. CE,WRD, Mumbai
- GoG CE(E&M),SSNNL,Vadodra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-2 & Raj-2 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condensor mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.4: 20:20 hrs on 20.07.2020 to 06:40 Hrs on 21.07.2020.

Unit No.5: 20:10 hrs on 20.07.2020 to 06:45 Hrs on 21.07.2020.

AEE (EMC)  
NCA, INDORE