



नर्मदा नियंत्रण प्राधिकरण  
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES  
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 22-Jul-20  
ISSUE TIME: 10:00 Hrs  
FOR DATE: 21-Jul-20

**(CHPH 5X50 MW)**

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	21-Jul-20	0:00:00	21-Jul-20	0:00:00	0:00:00	0.00	0.000	Unit No. 1 is under L/C for runner blade inspection work. Today (i.e.22.07.2020) 3 SSP-CHPH M/cs are running at 10:00 hrs.
2	21-Jul-20	0:00:00	21-Jul-20	0:00:00	0:00:00	0.00	0.000	
3	21-Jul-20	0:00:00	21-Jul-20	24:00:00	24:00:00	37.00	0.870	
4	21-Jul-20	0:00:00	21-Jul-20	24:00:00	24:00:00	39.00	0.897	
5	21-Jul-20	0:00:00	21-Jul-20	24:00:00	24:00:00	36.00	0.845	

**(RBPH 6X200 MW)**

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	21-Jul-20	0:00:00	21-Jul-20	0:00:00	0:00:00	0	0.000	Today(i.e. 22.07.2020), 0 SSP-RBPH M/cs is running at 10:00 hrs.
2	21-Jul-20	0:00:00	21-Jul-20	0:00:00	0:00:00	0	0.000	
3	21-Jul-20	0:00:00	21-Jul-20	0:00:00	0:00:00	0	0.000	
4	21-Jul-20	0:00:00	21-Jul-20	0:00:00	0:00:00	0	0.000	
5	21-Jul-20	0:00:00	21-Jul-20	0:00:00	0:00:00	0	0.000	
6	21-Jul-20	0:00:00	21-Jul-20	0:00:00	0:00:00	0	0.000	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)	2.612	0.000	2.612
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	41.772	95.582	137.354
PREVIOUS DAY ACTUAL RUNNING HOURS	72:00:00	0:00:00	
TODAY's DC (Schedule) Planned (in Hours)	48:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	48:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 22-Jul-20

**DATA RECEIVED FROM FLOOD CELL**

- RESERVOIR LEVEL IN Metres 120.57 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 2485 Cusec 6 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 15626 Cusec 38 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
14949	587

AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
590	0	15787	15626	0	188



*(Signature)*  
AEE (EMC)  
NCA, INDORE 22/7/20

Copy to :

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.

GoMP. Member(Power),NVDA,Bhopal

GoMah. CE,WRD, Mumbai

GoG CE(E&M),SSNNL,Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-2 & Raj-2 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.3: 18:50 hrs on 21.07.2020 to 06:35 Hrs on 22.07.2020.

Unit No.4: 19:35 hrs on 21.07.2020 to 06:40 Hrs on 22.07.2020.