



नर्मदा नियंत्रण प्राधिकरण  
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES  
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 24-Jul-20  
ISSUE TIME: 10:00 Hrs  
FOR DATE: 23-Jul-20

**(CHPH 5X50 MW)**

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	23-Jul-20	0:00:00	23-Jul-20	0:00:00	0:00:00	0.00	0.000	Unit No. 1 is under L/C for runner blade inspection work.  Today (i.e.24.07.2020) 3 SSP-CHPH M/cs are running at 10:00 hrs.
2	23-Jul-20	0:00:00	23-Jul-20	0:00:00	0:00:00	0.00	0.000	
3	23-Jul-20	0:00:00	23-Jul-20	24:00:00	24:00:00	38.00	0.873	
4	23-Jul-20	0:00:00	23-Jul-20	24:00:00	24:00:00	38.00	0.893	
5	23-Jul-20	0:00:00	23-Jul-20	24:00:00	24:00:00	36.00	0.841	

**(RBPH 6X200 MW)**

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	23-Jul-20	0:00:00	23-Jul-20	0:00:00	0:00:00	0	0.000	Today(i.e. 24.07.2020), 0 SSP-RBPH M/cs is running at 10:00 hrs.
2	23-Jul-20	0:00:00	23-Jul-20	0:00:00	0:00:00	0	0.000	
3	23-Jul-20	0:00:00	23-Jul-20	0:00:00	0:00:00	0	0.000	
4	23-Jul-20	0:00:00	23-Jul-20	0:00:00	0:00:00	0	0.000	
5	23-Jul-20	0:00:00	23-Jul-20	0:00:00	0:00:00	0	0.000	
6	23-Jul-20	0:00:00	23-Jul-20	0:00:00	0:00:00	0	0.000	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)	2.607	0.000	2.607
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	46.997	95.582	142.579
PREVIOUS DAY ACTUAL RUNNING HOURS	72:00:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	72:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	72:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 24-Jul-20

**DATA RECEIVED FROM FLOOD CELL**

- RESERVOIR LEVEL IN Metres 120.16 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 1788 Cusec 4 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 15673 Cusec 38 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
15717	601

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
625	0	15682	15673	0	184



For Archita Kawunge  
24/7/2020

Copy to:

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.

GoMP. Member(Power),NVDA,Bhopal

GoMah. CE,WRD, Mumbai

GoG CE(E&M),SSNNL,Vadodra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-2 ,Raj-1 & Raj-2 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.4: 19:25 hrs on 23.07.2020 to 06:50 Hrs on 24.07.2020.

Unit No.5: 19:15 hrs on 23.07.2020 to 08:00 Hrs on 24.07.2020.