



नर्मदा नियंत्रण प्राधिकरण  
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT (DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES  
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 25-Jul-20  
ISSUE TIME: 10:00 Hrs  
FOR DATE: 24-Jul-20

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	24-Jul-20	0:00:00	24-Jul-20	0:00:00	0:00:00	0.00	0.000	Unit No. 1 is under L/C for runner blade inspection work. Today (i.e. 25.07.2020) 3 SSP-CHPH M/cs are running at 10:00 hrs.
2	24-Jul-20	0:00:00	24-Jul-20	0:00:00	0:00:00	0.00	0.000	
3	24-Jul-20	0:00:00	24-Jul-20	24:00:00	24:00:00	36.00	0.856	
4	24-Jul-20	0:00:00	24-Jul-20	24:00:00	24:00:00	37.00	0.890	
5	24-Jul-20	0:00:00	24-Jul-20	24:00:00	24:00:00	36.00	0.838	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	24-Jul-20	0:00:00	24-Jul-20	0:00:00	0:00:00	0	0.000	Today (i.e. 25.07.2020), 0 SSP-RBPH M/cs is running at 10:00 hrs.
2	24-Jul-20	0:00:00	24-Jul-20	0:00:00	0:00:00	0	0.000	
3	24-Jul-20	0:00:00	24-Jul-20	0:00:00	0:00:00	0	0.000	
4	24-Jul-20	0:00:00	24-Jul-20	0:00:00	0:00:00	0	0.000	
5	24-Jul-20	0:00:00	24-Jul-20	0:00:00	0:00:00	0	0.000	
6	24-Jul-20	0:00:00	24-Jul-20	0:00:00	0:00:00	0	0.000	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)	2.584	0.000	2.584
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	49.581	95.582	145.163
PREVIOUS DAY ACTUAL RUNNING HOURS	72:00:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	72:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	72:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 25-Jul-20

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 120.02 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 5467 Cusec 13 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 15652 Cusec 38 MCM
- GOG WATER REQUIREMENT (Next Day) in Cusec

HR	GODBOLE
15682	625

AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
615	0	15525	15652	0	183



for Archita Karsanga  
25.7.2020

AEE (EMC)  
NCA, INDORE

Copy to :

- NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA, INDORE.
- GoMP. Member(Power), NVDA, Bhopal
- GoMah. CE, WRD, Mumbai
- GoG CE(E&M), SSNNL, Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.  
1. 400 kV SSP Asoj, Kasor, Dhule-2, Raj-1 & Raj-2 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRDC respectively. The details:

Unit No.4: 19:10 hrs on 24.07.2020 to 06:55 Hrs on 25.07.2020.

Unit No.5: 19:00 hrs on 24.07.2020 to 07:00 Hrs on 25.07.2020.