



नर्मदा नियंत्रण प्राधिकरण
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT (DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 26-Jul-20
ISSUE TIME: 10:00 Hrs
FOR DATE: 25-Jul-20

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	25-Jul-20	0:00:00	25-Jul-20	0:00:00	0:00:00	0.00	0.000	Unit No. 1 is under L/C for runner blade inspection work. Today (i.e.26.07.2020) 3 SSP-CHPH M/cs are running at 10:00 hrs.
2	25-Jul-20	0:00:00	25-Jul-20	0:00:00	0:00:00	0.00	0.000	
3	25-Jul-20	0:00:00	25-Jul-20	24:00:00	24:00:00	36.00	0.841	
4	25-Jul-20	0:00:00	25-Jul-20	24:00:00	24:00:00	38.00	0.893	
5	25-Jul-20	0:00:00	25-Jul-20	24:00:00	24:00:00	36.00	0.830	

(RBPB 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	25-Jul-20	0:00:00	25-Jul-20	0:00:00	0:00:00	0	0.000	Today(i.e. 26.07.2020), 0 SSP-RBPB M/cs is running at 10:00 hrs.
2	25-Jul-20	0:00:00	25-Jul-20	0:00:00	0:00:00	0	0.000	
3	25-Jul-20	0:00:00	25-Jul-20	0:00:00	0:00:00	0	0.000	
4	25-Jul-20	0:00:00	25-Jul-20	0:00:00	0:00:00	0	0.000	
5	25-Jul-20	0:00:00	25-Jul-20	0:00:00	0:00:00	0	0.000	
6	25-Jul-20	0:00:00	25-Jul-20	0:00:00	0:00:00	0	0.000	

	CHPH (5 X 50MW)	RBPB (6X200 MW)	SSP(CHPH+RBPB)
GROSS GENERATION IN(MUs)	2.564	0.000	2.564
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	52.145	95.582	147.727
PREVIOUS DAY ACTUAL RUNNING HOURS	72:00:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	72:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	72:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 26-Jul-20

DATA RECEIVED FROM FLOOD CELL.

- RESERVOIR LEVEL IN Metres 119.97 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 12561 Cusec 31 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 15612 Cusec 38 MCM
- GOG WATER REQUIREMENT (Next Day) in Cusec

HR	GODBOLE
15524	615

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPB	Ev. Loss
606	0	15419	15612	0	182



fov
26/07/20

AEE (EMC)
NCA, INDORE

Copy to :

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA, INDORE.

GoMP. Member(Power), NVDA, Bhopal

GoMah. CE, WRD, Mumbai

GoG CE(E&M), SSNNL, Vadodra

NOTE: All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-2, Raj-1 & Raj-2 lines are in service.

2. SCO Mode Running Detail:

RBPB Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.4: 17:55 hrs on 25.07.2020 to 07:25 Hrs on 26.07.2020.

Unit No.5: 18:05 hrs on 25.07.2020 to 07:30 Hrs on 26.07.2020.

Unit No. 6: 21:00 hrs on 25.07.2020 to 09:30 hrs on 26.07.2020.