



नर्मदा नियंत्रण प्राधिकरण  
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT (DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES  
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 27-Jul-20  
ISSUE TIME: 10:00 Hrs  
FOR DATE: 26-Jul-20

**(CHPH 5X50 MW)**

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	26-Jul-20	0:00:00	26-Jul-20	0:00:00	0:00:00	0.00	0.000	Unit No. 1 is under L/C for runner blade inspection work. Today (i.e. 27.07.2020) 3 SSP-CHPH M/cs are running at 10:00 hrs. ✓
2	26-Jul-20	0:00:00	26-Jul-20	0:00:00	0:00:00	0.00	0.000	
3	26-Jul-20	0:00:00	26-Jul-20	24:00:00	24:00:00	36.00	0.837	
4	26-Jul-20	0:00:00	26-Jul-20	24:00:00	24:00:00	38.00	0.895	
5	26-Jul-20	0:00:00	26-Jul-20	24:00:00	24:00:00	35.00	0.830	

**(RBPH 6X200 MW)**

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	26-Jul-20	0:00:00	26-Jul-20	0:00:00	0:00:00	0	0.000	Today (i.e. 27.07.2020), 0 SSP-RBPH M/cs is running at 10:00 hrs. ✓
2	26-Jul-20	0:00:00	26-Jul-20	0:00:00	0:00:00	0	0.000	
3	26-Jul-20	0:00:00	26-Jul-20	0:00:00	0:00:00	0	0.000	
4	26-Jul-20	0:00:00	26-Jul-20	0:00:00	0:00:00	0	0.000	
5	26-Jul-20	0:00:00	26-Jul-20	0:00:00	0:00:00	0	0.000	
6	26-Jul-20	0:00:00	26-Jul-20	0:00:00	0:00:00	0	0.000	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN (MUS)	2.562	0.000	2.562
CUMMULATIVE GROSS GEN. FOR MONTH (MUS)	54.707	95.582	150.289 ✓
PREVIOUS DAY ACTUAL RUNNING HOURS	72:00:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	72:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	72:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 27-Jul-20

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 119.94 Mtrs. ✓
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 14040 Cusec 34 MCM ✓
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 15610 Cusec 38 MCM ✓
- GOG WATER REQUIREMENT (Next Day) in Cusec

HR	GODBOLE
15418	606

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
606	0	15156	15610	0	182



AEE (EMC)  
NCA, INDORE

Copy to :

- NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA, INDORE.
- GoMP. Member (Power), NVDA, Bhopal
- GoMah. CE, WRD, Mumbai
- GoG. CE (E&M), SSNNL, Vadodra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.  
1. 400 kV SSP Asoj, Kasor, Dhule-2, Raj-1 & Raj-2 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRDC respectively. The details:  
Unit No.1: 18:15 hrs on 26.07.2020 to 06:40 Hrs on 27.07.2020.  
Unit No.4: 18:30 hrs on 26.07.2020 to 06:50 Hrs on 27.07.2020.