



DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 27-Jul-19
ISSUE TIME: 10:00 Hrs
FOR DATE: 26-Jul-19

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	26-Jul-19	0:00 16:00	26-Jul-19	8:00 24:00	16:00:00	39.00	0.594	Today(i.e. 27.07.2019), 3 CHPH M/cs are running at 10:00 hrs.
2	26-Jul-19	0:00:00	26-Jul-19	0:00:00	0:00:00	0.00	0.000	
3	26-Jul-19	0:00:00	26-Jul-19	0:00:00	0:00:00	0.00	0.000	
4	26-Jul-19	0:00:00	26-Jul-19	24:00:00	24:00:00	39.00	0.912	
5	26-Jul-19	0:00:00	26-Jul-19	24:00:00	24:00:00	38.00	0.873	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	26-Jul-19	0:00:00	26-Jul-19	0:00:00	0:00:00	0	0.000	Today(i.e. 27.07.2019), no SSP-RBPH M/c is scheduled.
2	26-Jul-19	0:00:00	26-Jul-19	0:00:00	0:00:00	0	0.000	
3	26-Jul-19	0:00:00	26-Jul-19	0:00:00	0:00:00	0	0.000	
4	26-Jul-19	0:00:00	26-Jul-19	0:00:00	0:00:00	0	0.000	
5	26-Jul-19	0:00:00	26-Jul-19	0:00:00	0:00:00	0	0.000	
6	26-Jul-19	0:00:00	26-Jul-19	0:00:00	0:00:00	0	0.000	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)	2.379	0.000	2.379
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	39.569	0.000	39.569
PREVIOUS DAY ACTUAL RUNNING HOURS	64:00:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	72:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	72:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 27-Jul-19

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 121.84 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 9818 Cusec 24 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 12580 Cusec 31 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
12849	692

AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
623	0	12849	12580	0	199



for Archita Kanungo
J. E. M. (Elect.)
NCA
27.07.2019

AEE (EMC)
NCA, INDORE

Copy to :

- NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.
- GoMP. Member(Power),NVDA,Bhopal
- GoMah. CE,WRD, Mumbai
- GoG. CE(E&M),SSNNL,Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, and Dhule-1 lines are in service.

2. SCO Mode Running Detail:

Unit No.3:

Unit No.3: 19:20 hrs on 26.07.2019 to 7:30 hrs on 27.07.2019