



नर्मदा नियंत्रण प्राधिकरण  
NARMADA CONTROL AUTHORITY

DAILY PLANT REPORT (DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES  
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 03-Jul-19  
ISSUE TIME: 10:00 Hrs  
FOR DATE: 02-Jul-19

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	2-Jul-19	7:00:00	2-Jul-19	24:00:00	17:00:00	35.00	0.556	Today(i.e. 03.07.2019), no CHPH M/c is running at 10:00 hrs.
2	2-Jul-19	0:00:00	2-Jul-19	0:00:00	0:00:00	0.00	0.000	
3	2-Jul-19	0:00:00	2-Jul-19	0:00:00	0:00:00	0.00	0.000	
4	2-Jul-19	0:00:00	2-Jul-19	0:00:00	0:00:00	0.00	0.000	
5	2-Jul-19	0:00:00	2-Jul-19	1:00:00	1:00:00	33.00	0.033	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	2-Jul-19	0:00:00	2-Jul-19	0:00:00	0:00:00	0	0.000	Today(i.e. 03.07.2019), no SSP-RBPH M/c is scheduled.
2	2-Jul-19	0:00:00	2-Jul-19	0:00:00	0:00:00	0	0.000	
3	2-Jul-19	0:00:00	2-Jul-19	0:00:00	0:00:00	0	0.000	
4	2-Jul-19	0:00:00	2-Jul-19	0:00:00	0:00:00	0	0.000	
5	2-Jul-19	0:00:00	2-Jul-19	0:00:00	0:00:00	0	0.000	
6	2-Jul-19	0:00:00	2-Jul-19	0:00:00	0:00:00	0	0.000	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)	0.589	0.000	0.589
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	1.230	0.000	1.230
PREVIOUS DAY ACTUAL RUNNING HOURS	18:00:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	7:30:00	0:00:00	
DAY AHEAD (TOMMOROW) DC (in Hours)	24:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 3-Jul-19

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 119.86 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 4944 Cusec 12 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 4776 Cusec 12 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
2863	1025

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
5562	0	2828	4776	0	181



AEE (EMC)  
NCA, INDORE

Copy to :

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.

GoMP. Member(Power),NVDA,Bhopal

GoMah. CE,WRD, Mumbai

GoG CE(E&M),SSNNL,Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, and Dhule-1 lines are in service.

2. SCO Mode Running Detail:

Unit No.3: 19:15 hrs on 02.07.2019 to 06:35 hrs on 03.07.2019

Unit No.5: 00:30 hrs on 03.07.2019 to 06:40 hrs on 03.07.2019

3/7/19