



DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 14-Mar-19
ISSUE TIME: 10:00 Hrs
FOR DATE: 13-Mar-19

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	13-Mar-19	0:00:00	13-Mar-19	22:30:00	22:30:00	26.00	0.581	Today(i.e. 14.03.2019), 1 CHPH M/c is running at 10:00 hrs. Unit No. 5 is under AOH since 09.03.2019.
2	13-Mar-19	0:00:00	13-Mar-19	0:00:00	0:00:00	0.00	0.000	
3	13-Mar-19	16:00:00	13-Mar-19	24:00:00	8:00:00	28.00	0.214	
4	13-Mar-19	0:00:00	13-Mar-19	0:00:00	0:00:00	0.00	0.000	
5	13-Mar-19	0:00:00	13-Mar-19	0:00:00	0:00:00	0.00	0.000	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	13-Mar-19	0:00:00	13-Mar-19	0:00:00	0:00:00	0	0.000	Today(i.e. 14.03.2019), no SSP-RBPH M/c is scheduled. Unit No. 5 is under AOH from 12.03.2019 at 9:00 Hrs..
2	13-Mar-19	0:00:00	13-Mar-19	0:00:00	0:00:00	0	0.000	
3	13-Mar-19	0:00:00	13-Mar-19	0:00:00	0:00:00	0	0.000	
4	13-Mar-19	0:00:00	13-Mar-19	0:00:00	0:00:00	0	0.000	
5	13-Mar-19	0:00:00	13-Mar-19	0:00:00	0:00:00	0	0.000	
6	13-Mar-19	0:00:00	13-Mar-19	0:00:00	0:00:00	0	0.000	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUS)	0.795	0.000	0.795
CUMMULATIVE GROSS GEN. FOR MONTH (MUS)	13.602	0.000	13.602
PREVIOUS DAY ACTUAL RUNNING HOURS	30:30:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	24:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	24:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 14-Mar-19

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 116.02 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 5580 Cusec 14 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 5785 Cusec 14 MCM
- GOG WATER REQUIREMENT (Next Day) in Cusec

HR	GODBOLE
5076	612

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
602	0	4041	5785	0	374



AEE (EMC)
NCA, INDORE

Copy to :

- NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.
- GoMP. Member(Power),NVDA,Bhopal
- GoMah. CE,WRD, Mumbai
- GoG CE(E&M),SSNNL,Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor,Raj-1,Raj-2, and Dhule-2 lines are in service.

2. SSP SCO Running Details:

Unit No.3: 20:10 hrs on 13.03.19 to 06:00 hrs on 14.03.19.

Unit No.4: 20:20 hrs on 13.03.19 to 06:05 hrs on 14.03.19.

Unit No.2: 03:10 hrs on 14.03.19 to 06:50 hrs on 14.03.19.