



DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 14-Mar-20
ISSUE TIME: 10:00 Hrs
FOR DATE: 13-Mar-20

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	13-Mar-20	0:00:00	13-Mar-20	0:00:00	0:00:00	0.00	0.000	Today(i.e. 14.03.2020), 3 SSP-CHPH M/cs are running at 10:00 hrs. SSP CHPH Unit No. 2 is under L/C from 01.03.2020. SSP CHPH Unit No. 1 is under L/C from 08.03.2020.
2	13-Mar-20	0:00:00	13-Mar-20	0:00:00	0:00:00	0.00	0.000	
3	13-Mar-20	0:00:00	13-Mar-20	24:00:00	24:00:00	42.00	1.003	
4	13-Mar-20	0:00:00	13-Mar-20	24:00:00	24:00:00	43.00	1.002	
5	13-Mar-20	0:00:00	13-Mar-20	24:00:00	24:00:00	42.00	0.978	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUs	REMARKS
1	13-Mar-20	7:00 14:15	13-Mar-20	10:00 18:00	6:45:00	176	1.186	Today(i.e. 14.03.2020), 2 SSP-RBPH M/cs are running at 10:00 hrs. SSP RBPH Unit no. 5 is under AOH from 06.03.2020.
2	13-Mar-20	6:00 14:45	13-Mar-20	11:45 19:30	10:30:00	176	1.824	
3	13-Mar-20	6:30 15:00	13-Mar-20	12:00 19:45	10:15:00	176	1.784	
4	13-Mar-20	6:45:00	13-Mar-20	9:30:00	2:45:00	175	0.494	
5	13-Mar-20	0:00:00	13-Mar-20	0:00:00	0:00:00	0	0.000	
6	13-Mar-20	6:15:00	13-Mar-20	9:45:00	3:30:00	176	0.620	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)	2.983	5.908	8.891
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	40.157	57.742	97.899
PREVIOUS DAY ACTUAL RUNNING HOURS	72:00:00	33:45:00	
TODAY'S DC (Schedule) Planned (in Hours)	72:00:00	34:45:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	72:00:00	29:30:00	

SSP hydrological data : at 08:00 Hrs on 14-Mar-20

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 123.06 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 22693 Cusec 56 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 25900 Cusec 63 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
15560	595

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
601	0	15554	16148	9752	496



For Archita Karmargo
S. B. (Elect.)
EMC, NCA

AEE (EMC)
NCA, INDORE

Copy to :

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA, INDORE.

GoMP. Member(Power), NVDA, Bhopal

GoMah. CE, WRD, Mumbai

GoG CE(E&M), SSNNL, Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-1, Raj-1 and Raj-2 lines are in service.

2. SCO Mode Running Detail:

Unit No.6: 20:06 hrs on 13.03.2020 to 05:40 hrs on 14.03.2020.

Unit No.1: 20:15 hrs on 13.03.2020 to 05:35 hrs on 14.03.2020.