



(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	18-Mar-20	10:00:00	18-Mar-20	24:00:00	14:00:00	12.00	0.167	Today(i.e. 19.03.2020), 3 SSP-CHPH M/cs are running at 10:00 hrs. SSP CHPH Unit No. 2 is under L/C from 01.03.2020.
2	18-Mar-20	0:00:00	18-Mar-20	0:00:00	0:00:00	0.00	0.000	
3	18-Mar-20	0:00:00	18-Mar-20	24:00:00	24:00:00	40.00	0.939	
4	18-Mar-20	0:00:00	18-Mar-20	24:00:00	24:00:00	41.00	0.990	
5	18-Mar-20	0:00:00	18-Mar-20	24:00:00	24:00:00	42.00	0.942	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	18-Mar-20	6:30 16:45	18-Mar-20	12:00 19:00	7:45:00	175	1.348	Today(i.e. 19.03.2020), 4 SSP-RBPH M/cs are running at 10:00 hrs. SSP RBPH Unit no. 5 is under AOH from 06.03.2020.
2	18-Mar-20	0:00:00	18-Mar-20	0:00:00	0:00:00	0	0.000	
3	18-Mar-20	6:15 16:30	18-Mar-20	11:45 19:15	8:15:00	175	1.430	
4	18-Mar-20	6:00:00	18-Mar-20	10:00:00	4:00:00	175	0.706	
5	18-Mar-20	0:00:00	18-Mar-20	0:00:00	0:00:00	0	0.000	
6	18-Mar-20	6:45 15:15	18-Mar-20	10:15 19:30	7:45:00	175	1.352	

	CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUs)	3.038	4.836	7.874
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	54.839	83.774	138.613
PREVIOUS DAY ACTUAL RUNNING HOURS	86:00:00	27:45:00	
TODAY'S DC (Schedule) Planned (in Hours)	72:00:00	48:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	72:00:00	50:15:00	

SSP hydrological data : at 08:00 Hrs on 19-Mar-20

DATA RECEIVED FROM FLOOD CELL.

- RESERVOIR LEVEL IN Metres 122.96 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 21815 Cusec 53 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 25024 Cusec 61 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
15563	608

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
0	0	15761	16582	8442	493



जल सफल - जल संपन्न

AEE (EMC)
NCA, INDORE

Copy to :

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.

GoMP. Member(Power),NVDA,Bhopal

GoMah. CE,WRD, Mumbai

GoG CE(E&M),SSNNL,Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-1, Dhule-2, Raj-1 and Raj-2 lines are in service.

2. SCO Mode Running Detail:

Unit No.6: 20:10 hrs on 18.03.2020 to 05:25 hrs on 19.03.2020.

Unit No.1: 20:20 hrs on 18.03.2020 to 05:30 hrs on 19.03.2020.