



DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 20-Mar-20
ISSUE TIME: 10:00 Hrs
FOR DATE: 19-Mar-20

(CHPH 5X50 MW)

| Unit No. | START | | STOP | | RUNNING HRS | Max. LOAD (MW) | GENERATION IN MUs | REMARKS |
|----------|-----------|---------|-----------|----------|-------------|----------------|-------------------|--|
| 1 | 19-Mar-20 | 0:00:00 | 19-Mar-20 | 0:00:00 | 0:00:00 | 0.00 | 0.000 | Today(i.e. 20.03.2020), 3 SSP-CHPH M/cs are running at 10:00 hrs. SSP CHPH Unit No. 2 is under L/C from 01.03.2020. |
| 2 | 19-Mar-20 | 0:00:00 | 19-Mar-20 | 0:00:00 | 0:00:00 | 0.00 | 0.000 | |
| 3 | 19-Mar-20 | 0:00:00 | 19-Mar-20 | 24:00:00 | 24:00:00 | 40.00 | 0.936 | |
| 4 | 19-Mar-20 | 0:00:00 | 19-Mar-20 | 24:00:00 | 24:00:00 | 41.00 | 0.984 | |
| 5 | 19-Mar-20 | 0:00:00 | 19-Mar-20 | 24:00:00 | 24:00:00 | 41.00 | 0.952 | |

(RBPH 6X200 MW)

| Unit No. | START | | STOP | | RUNNING HRS | Max. LOAD (MW) | GENERATION IN MUs | REMARKS |
|----------|-----------|---------------|-----------|----------------|-------------|----------------|-------------------|--|
| 1 | 19-Mar-20 | 0:00:00 | 19-Mar-20 | 0:00:00 | 0:00:00 | 0 | 0.000 | Today(i.e. 20.03.2020), 5 SSP-RBPH M/cs are running at 10:00 hrs. SSP RBPH Unit no. 5 is under AOH from 06.03.2020. |
| 2 | 19-Mar-20 | 6:00:00 | 19-Mar-20 | 20:15:00 | 14:15:00 | 175 | 2.476 | |
| 3 | 19-Mar-20 | 5:30 16:30 | 19-Mar-20 | 11:15 20:30 | 9:45:00 | 175 | 1.690 | |
| 4 | 19-Mar-20 | 5:45 16:15 | 19-Mar-20 | 11:30 20:45 | 10:15:00 | 178 | 1.814 | |
| 5 | 19-Mar-20 | 0:00:00 | 19-Mar-20 | 0:00:00 | 0:00:00 | 0 | 0.000 | |
| 6 | 19-Mar-20 | 6:15:00 | 19-Mar-20 | 20:00:00 | 13:45:00 | 175 | 2.382 | |

| | CHPH (5 X 50MW) | RBPH (6X200 MW) | SSP(CHPH+RBPH) |
|--|-----------------|-----------------|----------------|
| GROSS GENERATION IN(MUs) | 2.872 | 8.362 | 11.234 |
| CUMMULATIVE GROSS GEN. FOR MONTH (MUs) | 57.711 | 92.136 | 149.847 |
| PREVIOUS DAY ACTUAL RUNNING HOURS | 72:00:00 | 48:00:00 | |
| TODAY'S DC (Schedule) Planned (in Hours) | 72:00:00 | 50:15:00 | |
| DAY AHEAD (TOMMORROW) DC (in Hours) | 72:00:00 | 42:30:00 | |

SSP hydrological data : at 08:00 Hrs on 20-Mar-20

DATA RECEIVED FROM FLOOD CELL.

- RESERVOIR LEVEL IN Metres 122.81 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 19416 Cusec 48 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 30032 Cusec 73 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

| HR | GODBOLE |
|-------|---------|
| 15761 | 0 |

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

| GODBOLE | OVER FLOW | HR | CHPH | RBPH | Ev. Loss |
|---------|-----------|-------|-------|-------|----------|
| 0 | 0 | 15549 | 16131 | 13901 | 491 |



जल संचयन - जल संयोजन

AEE (EMC)
NCA, INDORE

Copy to :

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.

GoMP. Member(Power),NVDA,Bhopal

GoMah. CE,WRD, Mumbai

GoG CE(E&M),SSNNL,Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 KV SSP Asoj, Kasor, Dhule-1, Dhule-2, Raj-1 and Raj-2 lines are in service.

2. SCO Mode Running Detail:

Unit No.1: 20:10 hrs on 19.03.2020 to 05:05 hrs on 20.03.2020.

Unit No.3: 21:55 hrs on 19.03.2020 to 05:10 hrs on 20.03.2020.

Unit No.6: 22:00 hrs on 19.03.2020 to 05:50 hrs on 20.03.2020.