

DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 26-Mar-20
ISSUE TIME: 10:00 Hrs
FOR DATE: 25-Mar-20

Daily Plant Report
(00:00 Hrs to 24:00Hrs.)

Date: 26-Mar-20

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MU _s	REMARKS
1	25-Mar-20	0:00:00	25-Mar-20	0:00:00	0:00:00	0.00	0.000	Today(i.e. 26.03.2020), 2 SSP-CHPH M/cs are running at 10:00 hrs.
2	25-Mar-20	0:00:00	25-Mar-20	0:00:00	0:00:00	0.00	0.000	
3	25-Mar-20	0:00:00	25-Mar-20	24:00:00	24:00:00	41.00	0.932	
4	25-Mar-20	0:00:00	25-Mar-20	24:00:00	24:00:00	42.00	0.957	
5	25-Mar-20	0:00:00	25-Mar-20	24:00:00	24:00:00	41.00	0.952	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MU _s	REMARKS
1	25-Mar-20	6:30:00	25-Mar-20	10:30:00	4:00:00	173	0.692	Today(i.e. 26.03.2020), 2 SSP-RBPH M/cs are running at 10:00 hrs. SSP RBPH Unit no. 5 is under AOH from 06.03.2020.
2	25-Mar-20	6:00:00	25-Mar-20	11:45:00	5:45:00	177	1.000	
3	25-Mar-20	0:00:00	25-Mar-20	0:00:00	0:00:00	0	0.000	
4	25-Mar-20	0:00:00	25-Mar-20	0:00:00	0:00:00	0	0.000	
5	25-Mar-20	0:00:00	25-Mar-20	0:00:00	0:00:00	0	0.000	
6	25-Mar-20	6:15:00	25-Mar-20	10:00:00	3:45:00	175	0.658	

GROSS GENERATION IN(MU _s)		CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
		2.841	2.350	5.191
CUMMULATIVE GROSS GEN. FOR MONTH (MU _s)		74.923	121.240	196.163
PREVIOUS DAY ACTUAL RUNNING HOURS		72:00:00	13:30:00	
TODAY'S DC (Schedule) Planned (in Hours)		72:00:00	14:15:00	
DAY AHEAD (TOMMORROW) DC (in Hours)		72:00:00	13:30:00	

SSP hydrological data : at 08:00 Hrs on 26-Mar-20

DATA RECEIVED FROM FLOOD CELL.

- RESERVOIR LEVEL IN Metres 122.38 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 20512 Cusec 50 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 18551 Cusec 45 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
15584	0

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
0	0	14321	15055	3496	480



Copy to :

AEE (EMC)
NCA, INDORE

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.

GoMP. Member(Power),NVDA,Bhopal

GoMah. CE,WRD, Mumbai

GoG CE(E&M),SSNNL,Vadoadra

NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-2, Raj-2 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.6: 14:30 hrs on 25.03.2020 to 5:55 hrs on 26.03.2020

Unit No.3: 14:35 hrs on 25.03.2020 to 5:50 hrs on 26.03.2020

Unit No.1: 20:50 hrs on 25.03.2020 to 5:55 hrs on 26.03.2020