



DAILY PLANT REPORT(DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 25-May-19
ISSUE TIME: 10:00 Hrs
FOR DATE: 24-May-19

(CHPH 5X50 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	24-May-19	0:00:00	24-May-19	0:00:00	0:00:00	0.00	0.000	Today(i.e. 25.05.2019), 1 CHPH M/c is running at 10:00 hrs.
2	24-May-19	0:00:00	24-May-19	24:00:00	24:00:00	33.00	0.767	
3	24-May-19	0:00:00	24-May-19	0:00:00	0:00:00	0.00	0.000	
4	24-May-19	0:00:00	24-May-19	0:00:00	0:00:00	0.00	0.000	
5	24-May-19	0:00:00	24-May-19	0:00:00	0:00:00	0.00	0.000	

(RBPH 6X200 MW)

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	24-May-19	0:00:00	24-May-19	0:00:00	0:00:00	0	0.000	Today(i.e. 25.05.2019), no SSP-RBPH M/c is scheduled. Unit No.1 is under outage from 08.05.2019 at 9:00 Hrs. Unit No.2 is under outage from 16.05.2019 at 9:00 Hrs. Unit No.3 is under outage from 21.05.2019 at 9:30 Hrs..
2	24-May-19	0:00:00	24-May-19	0:00:00	0:00:00	0	0.000	
3	24-May-19	0:00:00	24-May-19	0:00:00	0:00:00	0	0.000	
4	24-May-19	0:00:00	24-May-19	0:00:00	0:00:00	0	0.000	
5	24-May-19	0:00:00	24-May-19	0:00:00	0:00:00	0	0.000	
6	24-May-19	0:00:00	24-May-19	0:00:00	0:00:00	0	0.000	

					CHPH (5 X 50MW)	RBPH (6X200 MW)	SSP(CHPH+RBPH)
GROSS GENERATION IN(MUS)					0.767	0.000	0.767
CUMMULATIVE GROSS GEN. FOR MONTH (MUS)					17.129	0.000	17.129
PREVIOUS DAY ACTUAL RUNNING HOURS					24:00:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)					24:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)					24:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 25-May-19

DATA RECEIVED FROM FLOOD CELL

- RESERVOIR LEVEL IN Metres 119.93 Metrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 16104 Cusec 39 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 3819 Cusec 9 MCM
- GOG WATER REQUIREMENT(Next Day) in Cusec

HR	GODBOLE
3786	644

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
645	0	3832	3819	0	613

for [Signature] 25/05/19

Copy to:

- NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.
- GoMP. Member(Power),NVDA,Bhopal
- GoMah. CE,WRD, Mumbai
- GoG CE(E&M),SSNNL,Vadodra

AEE (EMC)
NCA, INDORE

NOTE: All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.

1. 400 kV SSP Asoj, Kasor, Dhule-2, Raj-1 and Raj-2 lines are in-service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.5: 10:20 hrs on 24.05.2019 to 06:35 hrs on 25.05.2019

Unit No.4: 03:15 hrs on 24.05.2019 to 06:30 hrs on 25.05.2019