

**DAILY PLANT REPORT (DPR) OF SARDAR SAROVAR PROJECT POWER HOUSES**  
(ENERGY MANAGEMENT CENTRE, INDORE)

ISSUE DATE: 27-May-20

ISSUE TIME: 10:00 Hrs

FOR DATE: 26-May-20

Daily Plant Report  
(00:00 Hrs to 24:00Hrs.)

**(CHPH 5X50 MW)**

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	26-May-20	0:00:00	26-May-20	0:00:00	0:00:00	0.00	0.000	Today(i.e. 27.05.2020), 1 SSP-CHPH M/cs are running at 10:00 hrs.
2	26-May-20	0:00:00	26-May-20	0:00:00	0:00:00	0.00	0.000	
3	26-May-20	0:00:00	26-May-20	24:00:00	24:00:00	38.00	0.884	
4	26-May-20	0:00:00	26-May-20	0:00:00	0:00:00	0.00	0.000	
5	26-May-20	17:00:00	26-May-20	24:00:00	7:10:00	37.00	0.258	

**(RBPH 6X200 MW)**

Unit No.	START		STOP		RUNNING HRS	Max. LOAD (MW)	GENERATION IN MUS	REMARKS
1	26-May-20	0:00:00	26-May-20	0:00:00	0:00:00	0	0.000	Unit No. 6 under AOH from 9:30 Hrs dated 18.05.2020 Unit No. 1,2,3,4,5 are not available for generation due to civil work at Garudeshwar Weir. Today(i.e. 27.05.2020), 0 SSP-RBPH M/cs are running at 10:00 hrs.
2	26-May-20	0:00:00	26-May-20	0:00:00	0:00:00	0	0.000	
3	26-May-20	0:00:00	26-May-20	0:00:00	0:00:00	0	0.000	
4	26-May-20	0:00:00	26-May-20	0:00:00	0:00:00	0	0.000	
5	26-May-20	0:00:00	26-May-20	0:00:00	0:00:00	0	0.000	
6	26-May-20	0:00:00	26-May-20	0:00:00	0:00:00	0	0.000	

**CHPH (5 X 50MW)**

**RBPH (6X200 MW)**

**SSP(CHPH+RBPH)**

GROSS GENERATION IN(MUs)	1.142	0.000	1.142
CUMMULATIVE GROSS GEN. FOR MONTH (MUs)	17.803	108.882	126.685
PREVIOUS DAY ACTUAL RUNNING HOURS	31:10:00	0:00:00	
TODAY'S DC (Schedule) Planned (in Hours)	24:00:00	0:00:00	
DAY AHEAD (TOMMORROW) DC (in Hours)	24:00:00	0:00:00	

SSP hydrological data : at 08:00 Hrs on 27-May-20

**DATA RECEIVED FROM FLOOD CELL.**

- RESERVOIR LEVEL IN Metres 121.45 Mtrs.
- AVERAGE INFLOW/QUANTUM IN Cusec(24 Hrs). 15499 Cusec 38 MCM
- AVERAGE TOTAL/QUANTUM OUTFLOW IN Cusec(24 Hrs). 6693 Cusec 16 MCM
- GOG WATER REQUIREMENT (Next Day) in Cusec

HR	GODBOLE
6037	0

- AVERAGE OUT FLOW IN Cusec(24 Hrs)

GODBOLE	OVER FLOW	HR	CHPH	RBPH	Ev. Loss
0	0	5753	6693	0	660



Copy to :

NCA Executive Member/Member (Power)/Member (Civil)/SE(EMC)/DD (Hydromet), NCA,INDORE.

GoMP. Member(Power),NVDA,Bhopal

GoMah. CE,WRD, Mumbai

GoG CE(E&M),SSNNL,Vadoadra

**NOTE : All the data are based on 24 Hrs average. All Gen. data are gross gen. and may be lesser in WRPC REA.**

1. 400 kV SSP Asoj, Kasor, Dhule-2, Raj-1 lines are in service.

2. SCO Mode Running Detail:

RBPH Unit run in synchronous condenser mode to control high voltage condition as per instruction of WRLDC respectively. The details:

Unit No.3: 17:50 hrs on 26.05.2020 to 6:55 hrs on 27.05.2020

Unit No.5: 18:05 hrs on 26.05.2020 to 7:00 hrs on 27.05.2020

AEE (EMC)  
NCA, INDORE