

NARMADA CONTROL AUTHORITY, REGIONAL OFFICE

HYDROLOGY DIRECTORATE, INDORE



Daily Status of Narmada River Basin at 08:00 hrs. on 31 March, 2021

S. No	Name of Station	FRL/Danger level Meter	Water Level Metre	Live Storage as on today MCM	Inflow/# Discharge Cumec	Average Outflows during last 24 hrs.				11611
						Spillway	PH Rel. Cumec	HR Rel. Cumec	Total Rel. Cumec	Remarks
						Cumec				
1	Bargi Reservoir	422.76	418.10	1972	•	-	40.2	3.0	43.2	
2	Burmanghat	322.00	307.84		42			-		
3	Tawa Reservoir	355.40	346.19	645	20		103.9	103.9	103.9	
4	Hoshangabad	293.83	284.40	-	94			-		
5	ISP Reservoir	262.13	254.50	4038	103	127	203.0		203.0	-
6	OSP Reservoir	196.60	194.66	110	197		198.3	13.9	212.1	
7	Maheshwar Reservoir	162.76	146.10	-	(* :					
8	SSP Reservoir	138.68	125.57	2227	234	-	659.1 **	534.2 s	659.1	

Average discharge measured at

(i) Godbole Weir

628 (01.00hrs)

Garudeshwar Weir 7320 Cusecs

Ex-MP Releases

7002

Cusecs

(ii) Gujarat-Rajasthan Border

Power Generation from Sardar Sarovar Project

482

Cusecs

7.346 MUs

17.13 MCM (6-8 HRS.TO HB/.D) (1164 km) TRAVEL TIME IN DIFFERENT REACHES OF RIVER NARMADA BURMANGHAT (526 Km) BARGI (374 Km) OMKARESHWAR HOSHANGABAD SAROVAR INDIRA SAGAR @20 -22 Hrs @12-14 Hrs @ 12 - 15 Hrs @16 -18 Hrs @ 6 - 8 Hrs @ 6 - 8 Hrs 152 km 150 km 170 km 45 km 224 km 50 km

- # Water level, Discharge (at G&D site) & Live Storage are at 08:00 hrs on the day. # Inflow (into reservoir), Spillway, PH & HR releases are 24 hours average of preceding day.
- \$ Water released through CHPH/IBPT is diverted to HR of NMC & Godbole gate for env. use. ** RBPH 152.32 Cumec CHPH 506.76 Cumec.
- * As the releases/outflows are not matching with that of change in storage, inflow is not reported.

Copy forwarded to

Executive Member, Member(Civil/Power/E&R), Chief Engineer, Director (Civil), Director (IA&R), SE (EMC), NCA, Indore.

Vice Chairman, NVDA, Member (Engg), NVDA, Bhopal

Director (Civil), SSNNL, Gandhi Nagar, Chief Engineer (D&V), SSNNL, Vadodara, SE (Design), SSNNL, Vadodara

Chief Engineer, Tapi Irrigation Development Corporation Ltd. Jalgaon.

Chief Engineer, NMC, Sanchore

(R Parmar)

Assistant Director (HM)