

NARMADA CONTROL AUTHORITY, REGIONAL OFFICE

HYDROLOGY DIRECTORATE, INDORE



Daily Status of Narmada River Basin at 08:00 hrs. on 18 May, 2021

S. No	Name of Station	FRL/Danger level Meter	Water Level Metre	Live Storage as on today MCM	Inflow/ # Discharge Cumec	Average Outflows during last 24 hrs.				-
						Spillway Cumec	PH Rel. Cumec	HR Rel.	Total Rel. Cumec	Remarks
1	D: Di-									
1	Bargi Reservoir	422.76	415.90	1521	61	-	106.9	36.0	142.9	
2	Burmanghat	322.00	308.29	-	80			-		
3	Tawa Reservoir	355.40	337.26	23	6	-	-	0.4	0.4	
4	Hoshangabad	293.83	284.66	-	179					
5	ISP Reservoir	262.13	250.87	2324	*	-	778.5	-	778.5	-
6	OSP Reservoir	196.60	194.04	59	798	-	760.5	56.4	817.0	
7	Maheshwar Reservoir	162.76	147.00	-	-		•	-	•	
0	SSP Reservoir	138.68	124.05	1952	467	-	340.7 **	139.1 \$	340.7	

Power Generation from Sardar Sarovar Project

6.229 MUs

Average discharge measured at

(i) Godbole Weir

614 (1.00hrs)

Garudeshwar Weir 8041 Cusecs

Ex-MP Releases

26858

Cusecs

65.71 MCM

(ii) Gujarat-Rajasthan Border 278

Cusecs

← TAWA (6-8 HRS.TO H'BAD) SARDAR SAROVAR (1164 km) OMKARESHWAR (895 km) HOSHANGABAD (676Km) TRAVEL TIME IN DIFFERENT REACHES OF RIVER NARMADA (845 Km) MANDLESHWAR (940 km) INDIRA SAGAR BURMANGH @20 -22 Hrs @ 12 - 15 Hrs @16 -18 Hrs @12-14 Hrs 152 km 150 km 45 km 224 km 170 km 50 km

- # Water level, Discharge (at G&D site) & Live Storage are at 08:00 hrs on the day. # Inflow (into reservoir), Spillway, PH & HR releases are 24 hours average of preceding day.
- \$ Water released through CHPH/IBPT is diverted to HR of NMC & Godbole gate for env. use. ** RBPH 214.78 Cumec CHPH 125.95 Cumec.
- * As the releases/outflows are not matching with that of change in storage, inflow is not reported.

Copy forwarded to

Executive Member, Member(Civil/Power/E&R), Chief Engineer, Director (Civil), Director (IA&R), SE (EMC), NCA, Indore.

GoMP: Vice Chairman, NVDA, Member (Engg), NVDA, Bhopal

Director (Civil), SSNNL, Gandhi Nagar, Chief Engineer (D&V), SSNNL, Vadodara, SE (Design), SSNNL, Vadodara

(R Parmar)

Chief Engineer, Tapi Irrigation Development Corporation Ltd. Jalgaon. GoM

Assistant Director (HM)

Chief Engineer, NMC, Sanchore