



**NARMADA CONTROL AUTHORITY**  
Hydrological Data for Sardar Sarovar Project Station, Gujarat.  
for the Month of December, 2017

FRL- 138.68 M

MDDL-110.64 M

Date	Water Level* (metre)	Rain fall (mm)	Temperature * (°C)		Humidity * (%)	Evaporation in last 24 hrs (mm)	Daily Sun Shine Hours	
			Dry	Wet			hrs	min.
1-Dec-17	124.02	-	26	22	69	4.0	10	52
2-Dec-17	123.83	-	27	23	70	3.0	10	51
3-Dec-17	123.63	-	26	22	69	5.0	10	51
4-Dec-17	123.40	-	27	23	70	4.0	10	50
5-Dec-17	123.19	-	25	22	76	2.0	10	50
6-Dec-17	123.02	18.4	24	21	75	-	10	49
7-Dec-17	122.90	0.6	23	20	75	-	10	49
8-Dec-17	122.78	-	24	21	75	2.0	10	48
9-Dec-17	122.64	-	24	21	75	2.0	10	48
10-Dec-17	122.50	-	25	21	68	3.0	10	48
11-Dec-17	122.29	-	24	21	75	3.0	10	47
12-Dec-17	122.12	-	23	20	75	3.0	10	47
13-Dec-17	121.91	-	26	22	69	3.0	10	47
14-Dec-17	121.72	-	25	21	68	1.0	10	47
15-Dec-17	121.55	-	25	21	68	2.0	10	46
16-Dec-17	121.36	-	26	22	69	2.0	10	46
17-Dec-17	121.19	-	25	21	68	2.0	10	46
18-Dec-17	120.98	-	26	22	69	2.0	10	46
19-Dec-17	120.80	-	25	21	68	2.0	10	46
20-Dec-17	120.63	-	24	21	75	2.0	10	46
21-Dec-17	120.48	-	23	20	75	2.0	10	46
22-Dec-17	120.34	-	24	21	75	2.0	10	46
23-Dec-17	120.13	-	23	20	75	2.0	10	46
24-Dec-17	119.91	-	24	21	75	2.0	10	46
25-Dec-17	119.69	-	23	20	75	3.0	10	46
26-Dec-17	119.47	-	24	21	75	2.0	10	46
27-Dec-17	119.25	-	23	20	75	3.0	10	46
28-Dec-17	118.97	-	22	19	74	3.0	10	46
29-Dec-17	118.75	-	22	19	74	3.0	10	47
30-Dec-17	118.54	-	22	18	66	3.0	10	47
31-Dec-17	118.33	-	22	19	74	3.0	10	47
<b>Total</b>		<b>19.0</b>				<b>75.0</b>		

\*Readings are at 8:00 hrs, wherever applicable

**Copy forwarded to**

- NCA : Executive Member, Member(Civil/Power/E&R), Chief Engineer, DD (HM), NCA, Indore
- GoMP : Vice Chairman, NVDA, Member (Engg), NVDA, Bhopal.
- GoG : Director (Civil), SSNNL, Gandhi Nagar, CE (D&V), SSNNL, Vadodara, SE (D), SSNNL, Vadodara
- GoM : Chief Engineer, Tapi Irrigation Development Corporation Ltd. Jalgaon.
- GoR : Chief Engineer, NMC, Sanchore

*(Signature)*  
(R. Vasudevan)  
Deputy Director (H)