



NARMADA CONTROL AUTHORITY

Hydrological Data for Bargi Project Station, M.P.

for the Month of February, 2017

FRL- 422.76 M


MDDL- 403.55 M

Date	Water Level* (metre)	Rain fall (mm)	Temperature * (°C)		Humidity * (%)	Evaporation in last 24 hrs (mm)	Daily Sun Shine Hours	
			Dry	Wet			hrs.	min.
1-Feb-17	417.80	0.0	17	15	81	2.0	11	7
2-Feb-17	417.75	0.0	18	16	82	3.0	11	8
3-Feb-17	417.70	0.0	18	15	73	3.0	11	9
4-Feb-17	417.65	0.0	20	18	83	3.0	11	10
5-Feb-17	417.60	0.0	20	16	66	3.0	11	11
6-Feb-17	417.55	0.0	22	20	83	3.0	11	12
7-Feb-17	417.50	0.0	20	17	74	3.0	11	14
8-Feb-17	417.45	0.0	18	16	82	3.0	11	15
9-Feb-17	417.40	0.0	18	16	82	2.0	11	16
10-Feb-17	417.35	0.0	20	18	83	3.0	11	17
11-Feb-17	417.30	0.0	19	18	91	6.0	11	18
12-Feb-17	417.25	10.4	20	18	83	2.0	11	19
13-Feb-17	417.15	0.0	18	16	82	4.0	11	21
14-Feb-17	417.10	0.0	18	16	82	3.0	11	22
15-Feb-17	417.05	0.0	20	18	83	3.0	11	23
16-Feb-17	417.00	0.0	18	16	82	3.0	11	24
17-Feb-17	416.95	0.0	20	18	83	3.0	11	26
18-Feb-17	416.90	0.0	20	17	74	3.0	11	27
19-Feb-17	416.85	0.0	22	20	83	3.0	11	28
20-Feb-17	416.80	0.0	20	18	83	3.0	11	29
21-Feb-17	416.75	0.0	18	16	82	3.0	11	31
22-Feb-17	416.75	0.0	25	24	92	3.0	11	32
23-Feb-17	416.70	0.0	22	20	83	5.0	11	33
24-Feb-17	416.65	0.0	20	18	83	3.0	11	34
25-Feb-17	416.60	0.0	22	20	83	3.0	11	36
26-Feb-17	416.55	0.0	24	22	84	3.0	11	37
27-Feb-17	416.55	0.0	20	18	83	3.0	11	38
28-Feb-17	416.50	0.0	20	18	83	3.0	11	40
Total		10.4				87.0		

*Readings are at 8:00 hrs, wherever applicable.

Copy forwarded to

- NCA : Executive Member, Member(Civil/Power/E&R), Chief Engineer, DD (HM), NCA, Indore
- GoMP : Vice Chairman, NVDA, Member (Engg), NVDA, Bhopal.
- GoG : Director (Civil), SSNNL, Gandhi Nagar, CE (D&V), SSNNL, Vadodara, SE (D), SSNNL, Vadodara
- GoM : Chief Engineer, Tapi Irrigation Development Corporation Ltd. Jalgaon.
- GoR : Chief Engineer, NMC, Sanchores


 (R. Vasudevan)
 Deputy Director (H)