



## Narmada Control Authority (Hydrology Directorate, Indore)

RAINFALL DATA (mm) DURING MONSOON 2017 (8.00 AM) Date :- 16.08.2017

Sl.No	Date / Station Name	Total Rainfall during June '17	Total Rainfall during July'17	1st Ten Daily Rainfall during August'17	11-Aug	12-Aug	13-Aug	14-Aug	15-Aug	16-Aug	** Total
1	Dhindori	85.4	352.8	129.6	1.6	2.6	2.8	-	-	-	574.80
2	Bamhni Banjar	28.8	343.0	87.2	3.6	-	-	-	-	-	462.60
3	Amgaon	71.8	281.2	151.6	8.4	-	-	-	4.8	-	517.80
4	Bargi	105.6	388.4	11.4	-	-	-	-	1.0	-	506.40
5	Barmanghat	62.0	281.8	74.4	-	0.6	-	-	-	-	418.80
6	Sandia	124.6	271.8	28.0	-	-	-	-	1.0	-	425.40
7	Barna	92.0	330.0	41.0	2.0	-	-	3.0	1.0	3.0	472.00
8	Pachmarhi	46.0	725.9	131.8	-	8.8	3.6	-	-	-	916.10
9	Tawakati	104.6	222.4	14.8	-	-	-	-	1.2	-	343.00
10	Betul bazar	120.2	191.8	45.6	-	-	-	-	-	-	357.60
11	Tawa Dam	112.4	227.8	15.2	-	-	-	-	1.0	-	356.40
12	Hoshangabad	65.6	425.0	33.4	-	-	-	-	2.4	7.0	533.40
13	Kolar	169.0	284.0	25.0	-	-	-	-	-	2.0	480.00
14	Handia	48.0	229.2	3.4	-	-	-	-	0.6	-	281.20
15	ISP	64.2	208.6	1.0	-	-	-	-	-	-	273.80
16	OSP	30.4	335.6	0.0	-	-	12.6	4.8	-	-	383.40
17	Uday Nagar	86.2	214.6	9.4	-	-	-	-	-	-	310.20
18	Kannod	77.0	267.0	13.3	-	-	-	-	-	-	357.30
19	New Harsud	30.8	435.8	2.4	-	-	-	-	-	-	469.00
20	Kogaon	0.0	146.0	3.2	-	-	5.1	7.4	-	-	161.70
21	Maheshwar	14.4	290.1	16.0	5.0	-	-	7.0	-	-	332.50
22	Dharpuri	20.0	231.0	17.0	-	-	-	-	-	-	268.00
23	Man	0.0	190.0	0.0	-	-	-	-	-	-	190.00
24	Khandwa	50.8	228.0	0.0	-	-	-	5.8	-	-	284.60
25	Rajpur	0.0	183.6	0.0	-	-	-	3.0	-	-	186.60
26	Khargone	0.0	210.4	0.0	-	-	-	1.8	3.6	-	215.80
27	Sendhwa	18.8	212.9	0.0	-	-	-	-	10.2	15.2	257.10
28	Donchia	12.0	199.4	20.8	-	-	-	6.0	-	5.2	243.40
29	Barwani	14.0	314.8	26.2	5.0	10.0	12.0	-	-	-	382.00
30	Alirajpur	7.0	387.6	19.2	-	-	-	11.2	5.4	-	430.40
31	Dhulsar	1.8	182.0	13.2	-	0.2	-	-	-	9.2	206.40
32	Pati	21.0	194.0	26.0	-	-	-	-	-	-	241.00
33	Jobat	17.4	202.0	10.8	-	-	6.0	6.0	2.6	5.2	250.00
34	Toranmal	59.6	911.3	55.2	13.4	-	23.2	39.3	-	-	1102.00
35	Dhadgaon	54.6	455.8	12.4	-	1.2	1.0	7.6	3.0	3.2	538.80
36	Molgi	102.5	973.4	33.2	12.0	16.0	3.0	18.0	7.0	11.0	1176.10
37	SSP	112.2	494.4	13.4	5.6	-	7.8	9.4	-	-	642.80
38	Silu/Sanchore	68.4	870.0	2.0	-	-	-	-	-	-	940.40

\*\* Total Rainfall from 15 June, 2017.

Water Level of Project Stations at 8.00AM

Bargi - 417.75 M      Tawa - 347.93 M      ISP - 250.90 M      OSP- 190.99 M      SSP- 122.14 M

Copy Forwarded to :-

NCA : PPS to Executive Member/ Member(Civil/Power)/ Chief Engineer /Director (Civil)/DD (HM), NCA, Indore

GoMP : Member (Engg), NVDA, Bhopal.

GoG : CE (D&V), SSNNL, Vadodara, SE (D), SSNNL, Vadodara

GoM : Chief Engineer, Tapi Irrigation Development Corporation Ltd. Jalgaon.

GoR : Chief Engineer, NMC, Sanchore, Rajasthan.

*(Signature)*  
16/08/17 JECC

*(Signature)*  
(R. Vasudevan)  
Deputy Director (Hydrology)